

9 Telford Court, Dunkirk Lea, Chester Gates, Chester, CH1 6LT. Tel: 01244 851753 Fax: 01244 851752

Access this document online via your asbestos management portal: www.apecuk.org/data

Site Air Test Certificate Ref:	ST/23/10/10/AA1	Date of Issue:	10/10/2023	Page 1 of 4
--------------------------------	-----------------	----------------	------------	-------------

Note: Inspection undertaken in accordance with APEC in-house Methods QCRF2, OH1 and OH2, based on the HSE publication HSG 248 'The Analysts Guide'

Site:	Client:	Contractor:
87 Rochdale Road Manchester Lancashire M4 4HY	Chartrange Chartrange Wharf Street Dukinfield Cheshire SK16 4NJ	Chartrange Chartrange Wharf Street Dukinfield Cheshire SK16 4NJ
Contact: NA	Contact: James Kennedy	Contact: N/A

Samples taken by (APEC)

Analyst	Andy Alker	Signed by (APEC)		Date	10/10/2023
----------------	------------	-------------------------	---	-------------	------------

Air Testing

Purpose of Test


Far-Source Sampling	X	Near-Source sampling		Leak Test		Background Test		Reassurance Test	
----------------------------	---	-----------------------------	--	------------------	--	------------------------	--	-------------------------	--

Site Photograph and Additional Site Information



Area Assessed:	Chartrange site perimeter
Description of reason for test (including the nature and extent of ACMs removed):	Far source airtest to measure airborne fibre levels during the ongoing ground works on the chartrange site
Site Specific Risk Assessment:	Project Information Sheet (if used):
RA/23/10/10/AA1	NA

Sample Area Layout Plan




9 Telford Court, Dunkirk Lea, Chester Gates, Chester, CH1 6LT. Tel: 01244 851753 Fax: 01244 851752

Access this document online via your asbestos management portal: www.apecuk.org/data

Site Air Test Certificate Ref:	ST/23/10/10/AA1	Date of Issue:	10/10/2023	Page 3 of 4
--------------------------------	-----------------	----------------	------------	-------------

Photographs

Ongoing site Works



Ongoing site Works



Ongoing site Works



Ongoing site Works



Sampling pump (sample ref: 23/10/A/10/AA1)



Sampling pump (sample ref: 23/10/A/10/AA2)



Sampling pump (sample ref: 23/10/A/10/AA3)



Sampling pump (sample ref: 23/10/A/10/AA4)



9 Telford Court, Dunkirk Lea, Chester Gates, Chester, CH1 6LT. Tel: 01244 851753 Fax: 01244 851752

Access this document online via your asbestos management portal: www.apecuk.org/data

Site Air Test Certificate Ref:	ST/23/10/10/AA1	Date of Issue:	10/10/2023	Page 4 of 4
--------------------------------	-----------------	----------------	------------	-------------

Note: Inspection undertaken in accordance with APEC in-house Methods QCRF2, OH1 and OH2, based on the HSE publication HSG 248 'The Analysts Guide'

Site:	Client:	Contractor:
87 Rochdale Road Manchester Lancashire M4 4HY	Chartrange Chartrange Wharf Street Dukinfield Cheshire SK16 4NJ	Chartrange Chartrange Wharf Street Dukinfield Cheshire SK16 4NJ
Contact: N/A	Contact: James Kennedy	Contact: N/A

Appendix 1 - Additional Air Test Information

Notes:

- This information supplements the air test results in the Air Test Certificate and is only valid in conjunction with those results.
- Temperature is recorded in **Kelvin (K)**, Pressure is recorded in **mmHg**, Flowrates are recorded in **litres per minute (l/min)**, Sample volume is recorded in **litres**
- Interim flow checks are only carried out where the overall sample period exceeds approximately 1 hour
- All testing and analysis is undertaken with reference to APEC' task specific risk assessments TRA 01 and TRA 02
- Analysis has been undertaken in accordance with methods described in HSG248, The Analysts guide. The reported results are based on a count of all respirable fibres sampled.

APEC Analytical Equipment

Flow Meter	FM48	Barometer	N/A	Thermometer	N/A	Stop Watch	SW18	Effective filter diameter (mm)	22.60	
Stage Micrometer No	SM19	Measured Graticule dia.	100	HSE / NPL Test Slide No.	PC22	No. of bands seen	5	Microscope Number	M10	
Samples counted by (APEC Analyst)	Andy Alker		Signed			Date Analysed	10/10/2023	Analysis Location (Site / Lab)	Site	
Test Protocol:	6S (Far-source monitoring)						Checked by:	N/A		
Suitability of Counting Location		Location assessed and adequate (if not record details in Analyst Comments)				Counting Location (describe)	Onsite welfare cabin			
Sample Number	Pump No.	Head No.	Temp	Pressure	Start Flow	Start Time	Interim Flow	Interim Time	End Flow	End Time
23/10/A/10/AA1	JT2238	17A	N/A	N/A	8.0	09:30	8.0	10:29	8.0	11:30
23/10/A/10/AA2	JT2239	17B	N/A	N/A	8.0	09:31	8.0	10:32	8.0	11:32
23/10/A/10/AA3	JT2240	17C	N/A	N/A	8.0	09:33	8.0	10:35	8.0	11:33
23/10/A/10/AA4	JT2241	17D	N/A	N/A	8.0	09:34	8.0	10:36	8.0	11:35
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-

Analysts in Training

To be signed off by the lead analyst where the analyst carrying out the inspection and testing is working under supervision as part of training.

Trainer / Lead		Signed by (APEC)		Date:	
Trainee		Signed by (APEC)		Date:	