



Project

Project Name: Amspec Limited - Lower Campfield - LSO0373827 - merged
Project Status: Complete
Project Date: 27/06/2024
Lanes Division: Manchester



Lanes Group plc

Table of Contents

Project Name	Project Date
Amspec Limited - Lower Campfield - LSO0373827 - merged	27/06/2024

Project Information	P-1
Project Pictures	P-5
Section Profile	P-8
Section Item 1: MH17 > MH14 (MH17X)	1
Section Item 2: MH17 > MH14 (MH17Y)	3
Section Item 3: Unknown > MH17 (UnknownX)	7
Section Item 4: MH14 > Unknown (MH14X)	11
Section Item 5: BMH1 > MH6 (BMH1X)	13
Section Item 6: MH6 > MH1 (MH6X)	19
Section Item 7: MH6 > MH1 (MH6Y)	23
Section Item 8: MH1 > Carrier (MH1X)	28
Section Item 9: MH1 > UMH1 (MH1X)	30
Section Item 10: MH6 > MH1 (MH6X)	31
Section Item 11: MH6 > MH1 (MH6Y)	33
Section Item 12: MH17 > MH11 (MH17X)	35
Section Item 13: MH21 > MH17 (MH21X)	38
Section Item 14: MH10 > MH6 (MH10X)	40
Section Item 15: MH1 > UMMH1 (MH1X)	42
Section Item 16: MH6 > MH1 (MH6X)	44
Section Item 17: BMH1 > MH6 (BMH1X)	46
Section Item 18: UMRWP1 > BMH1 (UMRWP1X)	48
Section Item 19: MH21 > MH17 (MH21X)	50
Section Item 20: MH17 > MH11 (MH17X)	52
Section Item 21: MH10 > MH6 (MH10X)	54
Section Item 22: MH6 > MH1 (MH6X)	56
Section Item 23: MH6 > MH1 (MH6Y)	58
Section Item 24: MH1 > UMH1 (MH1X)	59



Project Information

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024

Client

Company: Amspec Limited
Street: 3 Kilshaw Street
Town or City: Wigan
Post Code: WN5 8EA

Site

Company: Lower Campfield
Street: Byrom Street
Town or City: Manchester
Post Code: M3 4PF

Contractor

Company: Lanes Group plc
Description: Manchester Depot
Contact: Paul Lynch
Department: Depot Manager
Street: 300 Lansdowne Rd,
Town or City: Monton, Eccles, M30 9PJ
County: Lancashire
Phone: 0161 788 2222
Email: Manchesterops@lanesgroup.co.uk



Project Information

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024

Project Summary

Dear Customer,

As requested, we have recently carried out a drainage CCTV survey at the site location and our full and detailed findings are contained in the attached CCTV report which you can review at your leisure.

We have identified the need for further works and will provide a quotation which will highlight the areas of concern, the most appropriate remedial technique and all associated costings.

We would like to take this opportunity to thank you for using Lanes Group plc and we hope we can be of service to you again soon. Please visit our website for full details of all services we can provide, follow us on social media or even share details of your customer experience with us:

www.lanesgroup.co.uk

If you require any technical assistance understanding the findings of the CCTV report then please contact us at:

cctvsurveys@lanesgroup.co.uk

Kind regards,
Lanes Group plc



Project Information

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024

Project Notes

Summary of issues highlighted by survey:

Section 2: Cracks, deposits coarse 10%, deposits fine 10%
Section 3: Deposits fine 10-20%, hole in drain, joint displaced medium
Section 4: Deposits fine 10%, deposits coarse 10%
Section 5: Deposits fine 10-20%, deposits coarse 10%
Section 6: Deposits coarse 10-20%
Section 7: Deposits fine 10-20%, cracks, deposits hard 30%
Section 8: Deposits fine 10%
Section 10: Deposits fine 10%
Section 11: Deposits fine 10-40%
Section 12: Deposits hard 10%, deposits fine 10-20%
Section 13: Deposits fine 10%, deposits hard 30%
Section 14: Deposits fine 10-50%, deposits hard 10%
Section 15: Crack longitudinal
Section 16: Fracture longitudinal
Section 17: Settled deposits 10%
Section 18: Settled deposits 10%
Section 19: Settled deposits up to 30%
Section 20: Settled deposits 10% and crack circumferential
Section 21: Settled deposits up to 50%
Section 22: Settled deposits 10%
Section 23: Settled deposits up to 40%



Project Information


Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024

Project Drawing, Page 'Amspec Limited - Lower Campfield - LSO0373827'





Project Pictures

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024



Site picture (1)_1



Site picture (2)_1



Site picture (3)_1



Site picture (4)_1



Site picture (5)_1



Site picture (6)_1



Project Pictures

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024



Site picture (3)



Site picture (5)




Site picture (7)



Site picture (6)



Site picture (4)



Site picture (2)



Project Pictures

Project Name

Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date

27/06/2024



Site picture (1)

Section Profile

Project Name
 Amspec Limited - Lower Campfield - LSO0373827 - merged

Project Date
 27/06/2024

Circular, 225 mm

Item No.	Upstream Node	Downstream Node	Date	Road	Asset Material	Total Length	Inspected Length
1	MH17	MH14	27/06/2024	Byrom Street	Concrete pipe	8.55 m	8.55 m
2	MH17	MH14	27/06/2024	Byrom Street	Concrete pipe	27.39 m	27.39 m
3	Unknown	MH17	27/06/2024	Byrom Street	Concrete pipe	34.16 m	33.16 m
4	MH14	Unknown	27/06/2024	Byrom Street	Concrete pipe	14.99 m	14.69 m
5	BMH1	MH6	27/06/2024	Byrom Street	Concrete pipe	24.83 m	24.83 m
6	MH6	MH1	27/06/2024	Byrom Street	Concrete pipe	19.79 m	18.79 m
7	MH6	MH1	27/06/2024	Byrom Street	Concrete pipe	24.90 m	23.90 m
8	MH1	Carrier	27/06/2024	Byrom Street	Concrete pipe	6.93 m	6.91 m
9	MH1	UMH1	26/06/2024	Byrom Street	Concrete pipe	11.68 m	11.68 m
10	MH6	MH1	26/06/2024	Byrom Street	Concrete pipe	30.34 m	29.34 m
11	MH6	MH1	26/06/2024	Byrom Street	Concrete pipe	23.92 m	22.93 m
12	MH17	MH11	26/06/2024	Byrom Street	Concrete pipe	25.46 m	24.47 m
13	MH21	MH17	26/06/2024	Byrom Street	Concrete pipe	24.28 m	23.28 m
14	MH10	MH6	26/06/2024	Byrom Street	Concrete pipe	23.17 m	23.17 m
15	MH1	UMMH1	04/07/2024	Lower Byrom Street	Vitrified clay	7.09 m	7.09 m
16	MH6	MH1	04/07/2024	Lower Byrom Street	Vitrified clay	38.75 m	38.75 m
17	BMH1	MH6	04/07/2024	Lower Byrom Street	Vitrified clay	24.78 m	24.78 m
18	UMRWP1	BMH1	04/07/2024	Lower Byrom Street	Vitrified clay	1.76 m	1.76 m
19	MH21	MH17	26/06/2024	Byrom Street	Concrete pipe	24.28 m	23.28 m
20	MH17	MH11	26/06/2024	Byrom Street	Concrete pipe	25.46 m	24.46 m
21	MH10	MH6	26/06/2024	Byrom Street	Concrete pipe	23.17 m	23.17 m
22	MH6	MH1	26/06/2024	Byrom Street	Concrete pipe	30.34 m	29.34 m
23	MH6	MH1	26/06/2024	Byrom Street	Concrete pipe	23.93 m	22.93 m
24	MH1	UMH1	26/06/2024	Byrom Street	Concrete pipe	11.68 m	11.68 m

Total: 24 Inspections x Circular 225 mm = 511.63 m Total Length and 500.33 m Inspected Length

Total: 24 Inspections = 511.63 m Total Length and 500.33 m Inspected Length

Section Inspection - 27/06/2024 - MH17X



Item No.	Insp. No.	Date:	Time:	Lanes Job Number	Weather	Pre Cleaned	PLR
1	1	27/06/24	10:17	LSO0373827	Dry	Yes	MH17X
Operator		Asset Location:		Camera	Preset Length	Legal Status	Alternative ID
J. Paschke		Inside building		Small Crawler	Not Specified	Private Drain	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH17
Road:	Byrom Street	Inspected Length:	8.55 m	Upstream Pipe Depth:	2.36
Post Code:	M3 4PF	Total Length:	8.55 m	Downstream Node:	MH14
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	2.10
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:75	Position [m]	Code	Observation	Grade
Depth: 2.10 m MH14					
		0.00	MH	Start node, manhole, reference: MH14	
		0.00	WL	Water level, 5% of the vertical dimension	
		1.95	SS	Surface damage, spalling from 8 o'clock to 9 o'clock	2
		2.91	JN	Junction at 9 o'clock, diameter: 150mm	
		2.91	CLJ	Crack, longitudinal at joint at 8 o'clock	2
		7.32	JN	Junction at 9 o'clock, diameter: 150mm	
		7.32	WL	Water level, 10% of the vertical dimension	
		8.55	SA	Survey abandoned: Unable to survey past connection dropping debris while jetting. No access into line to flush or jet.	



MH - 0.00



SS - 1.95



CLJ - 2.91



SA - 8.55

Construction Features

Structural Defects

Miscellaneous Features

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
2	20.0	3.5	30.0	2.0	0	0.0	0.0	0.0	1.0



Section Pictures - 27/06/2024 - MH17X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
1	Upstream	MH17X	1	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH14



2, 00:00:16, 1.95 m
Surface damage, spalling from 8 o'clock to 9 o'clock



3, 00:00:23, 2.91 m
Crack, longitudinal at joint at 8 o'clock



4, 00:00:47, 8.55 m
Survey abandoned, Unable to survey past connection dropping debris while jetting. No access into line to flush or jet.

Section Inspection - 27/06/2024 - MH17Y



Item No. 2	Insp. No. 1	Date: 27/06/24	Time: 10:40	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH17Y
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH17
Road:	Byrom Street	Inspected Length:	27.39 m	Upstream Pipe Depth:	2.10
Post Code:	M3 4PF	Total Length:	27.39 m	Downstream Node:	MH14
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	2.36
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:238	Position [m]	Code	Observation	Grade
Depth: 2.10 m MH17				
	0.00	MH	Start node, manhole, reference: MH17	
	0.00	WL	Water level, 5% of the vertical dimension	
	2.63	CCJ	Crack, circumferential at joint from 7 o'clock to 9 o'clock	2
	7.58	JN	Junction at 3 o'clock, diameter: 150mm	
	11.45	D	Deformed drain or sewer, 5%	2
	11.57	DER	Settled deposits, coarse, 5% cross-sectional area loss	2
	13.41	JN	Junction at 3 o'clock, diameter: 150mm	
	14.96	CCJ	Crack, circumferential at joint from 12 o'clock to 12 o'clock	2
	16.86	WL	Water level, 10% of the vertical dimension	
	16.86	DER	Settled deposits, coarse, 10% cross-sectional area loss	3
	17.32	JN	Junction at 3 o'clock, diameter: 150mm	
	17.73	WL	Water level, 5% of the vertical dimension	
	21.75	JN	Junction at 3 o'clock, diameter: 150mm	
	25.32	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	27.39	MHF	Finish node, manhole, reference: MH14	
Depth: 2.36 m MH14				



MH - 0.00



D - 11.45



DER - 11.57



CCJ - 14.96



DER - 16.86



Section Inspection - 27/06/2024 - MH17Y



Item No. 2	Insp. No. 1	Date: 27/06/24	Time: 10:40	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH17Y
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified



DES - 25.32



MHF - 27.39

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
3	20.0	1.5	40.0	2.0	3	2.0	0.2	5.0	3.0



Section Pictures - 27/06/2024 - MH17Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
2	Downstream	MH17Y	2	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:00:53, 11.45 m
Deformed drain or sewer, 5%



3, 00:00:54, 11.57 m
Settled deposits, coarse, 5% cross-sectional area loss



4, 00:01:11, 14.96 m
Crack, circumferential at joint from 12 o'clock to 12 o'clock



5, 00:01:19, 16.86 m
Settled deposits, coarse, 10% cross-sectional area loss



6, 00:01:58, 25.32 m
Settled deposits, fine, 10% cross-sectional area loss



Section Pictures - 27/06/2024 - MH17Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
2	Downstream	MH17Y	2	LSO0373827



7, 00:02:06, 27.39 m
Finish node, manhole, reference: MH14

Section Inspection - 27/06/2024 - UnknownX




Item No. 3	Insp. No. 1	Date: 27/06/24	Time: 11:18	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR UNKNOWNX
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	UNKNOWN
Road:	Byrom Street	Inspected Length:	33.16 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	34.16 m	Downstream Node:	MH17
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	2.10
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:137	Position [m]	Code	Observation	Grade
Depth: 2.10 m MH17				
				
	0.00	MH	Start node, manhole, reference: MH17	
	0.00	WL	Water level, 5% of the vertical dimension	
	0.00	SS	Surface damage, spalling at 12 o'clock	2
	0.38	JN	Junction at 9 o'clock, diameter: 150mm	
	4.23	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	4.97	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	5.95	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	7.07	DES	Settled deposits, fine, 20% cross-sectional area loss	3
	8.46	WL	Water level, 15% of the vertical dimension	
	8.72	REM	General remark: Steam in line	
	9.05	JN	Junction at 9 o'clock, diameter: 150mm	
	11.14	S01 DES	Settled deposits, fine, 15% cross-sectional area loss, start	
	12.73	F01 DES	Settled deposits, fine, 15% cross-sectional area loss, finish	3
	13.71	WL	Water level, 5% of the vertical dimension	



Section Inspection - 27/06/2024 - UnknownX




Item No. 3	Insp. No. 1	Date: 27/06/24	Time: 11:18	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR UNKNOWNX
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Scale:	1:137	Position [m]	Code	Observation	Grade																				
		17.80	JN	Junction at 9 o'clock, diameter: 150mm																					
		17.80	H	Hole in drain or sewer from 10 o'clock to 11 o'clock	4																				
		19.29	DES	Settled deposits, fine, 5% cross-sectional area loss	2																				
		20.87	SS	Surface damage, spalling from 12 o'clock to 2 o'clock	2																				
		21.28	DES	Settled deposits, fine, 5% cross-sectional area loss	2																				
		24.81	JDM	Joint displaced, medium	1																				
		24.88	JN	Junction at 9 o'clock, diameter: 150mm																					
		24.88	DER	Settled deposits, coarse, 5% cross-sectional area loss	2																				
		25.52	JDM	Joint displaced, medium	1																				
		29.32	JN	Junction at 8 o'clock, diameter: 150mm																					
	31.64	JN	Junction at 9 o'clock, diameter: 150mm																						
	33.16	SA	Survey abandoned: Extent of survey																						
	34.16		End of pipe																						
Unknown		Depth: m																							
Construction Features Structural Defects <table><tr><th>STR No. Def</th><th>STR Peak</th><th>STR Mean</th><th>STR Total</th><th>STR Grade</th></tr><tr><td>5</td><td>80.0</td><td>3.6</td><td>122.0</td><td>4.0</td></tr></table> Miscellaneous Features Service & Operational Observations <table><tr><th>SER No. Def</th><th>SER Peak</th><th>SER Mean</th><th>SER Total</th><th>SER Grade</th></tr><tr><td>8</td><td>2.0</td><td>0.4</td><td>14.0</td><td>3.0</td></tr></table>						STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	5	80.0	3.6	122.0	4.0	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade	8	2.0	0.4	14.0	3.0
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade																					
5	80.0	3.6	122.0	4.0																					
SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																					
8	2.0	0.4	14.0	3.0																					



Section Pictures - 27/06/2024 - UnknownX

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
3	Upstream	UNKNOWNX	3	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:00:02, 0.00 m
Surface damage, spalling at 12 o'clock



3, 00:00:33, 5.95 m
Settled deposits, fine, 10% cross-sectional area loss



4, 00:00:36, 7.07 m
Settled deposits, fine, 20% cross-sectional area loss



5, 00:00:47, 11.14 m
Settled deposits, fine, 15% cross-sectional area loss, start



6, 00:01:36, 20.87 m
Surface damage, spalling from 12 o'clock to 2 o'clock



Section Pictures - 27/06/2024 - UnknownX

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
3	Upstream	UNKNOWNX	3	LSO0373827



7, 00:02:00, 24.81 m
Joint displaced, medium



8, 00:02:10, 25.52 m
Joint displaced, medium



9, 00:03:13, 33.16 m
Survey abandoned, Extent of survey

Section Inspection - 27/06/2024 - MH14X




Item No. 4	Insp. No. 1	Date: 27/06/24	Time: 11:46	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH14X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH14
Road:	Byrom Street	Inspected Length:	14.69 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	14.99 m	Downstream Node:	UNKNOWN
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:130	Position [m]	Code	Observation	Grade
Depth: m MH14 				
	0.00	MH	Start node, manhole, reference: MH14	
	0.00	WL	Water level, 5% of the vertical dimension	
	2.39	JN	Junction at 3 o'clock, diameter: 150mm	
	2.84	S01	DES Settled deposits, fine, 10% cross-sectional area loss, start	
	5.71	JN	Junction at 3 o'clock, diameter: 150mm	
	7.69	JN	Junction at 3 o'clock, diameter: 150mm	
	10.48	DER	Settled deposits, coarse, 10% cross-sectional area loss	3
	11.11	JN	Junction at 3 o'clock, diameter: 150mm	
	12.29	S02	CUS Loss of vision, steam, start	
	12.29	F01	DES Settled deposits, fine, 10% cross-sectional area loss, finish	3
	14.67	LL	Line deviates left	
	14.68	F02	CUS Loss of vision, steam, finish	
Unknown Depth: m	14.69	OCF	Finish node, other special chamber, reference: Unknown: Line goes left into carrier	



MH - 0.00



DES - 2.84



DER - 10.48



DES - 12.29



OCF - 14.69

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	2	4.0	1.5	22.0	3.0




Section Pictures - 27/06/2024 - MH14X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
4	Downstream	MH14X	4	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH14



2, 00:00:16, 2.84 m
Settled deposits, fine, 10% cross-sectional area loss, start



3, 00:00:46, 10.48 m
Settled deposits, coarse, 10% cross-sectional area loss



4, 00:00:55, 12.29 m
Settled deposits, fine, 10% cross-sectional area loss, finish



5, 00:01:09, 14.69 m
Finish node, other special chamber, reference: Unknown, Line goes left into carrier

Section Inspection - 27/06/2024 - BMH1X




Item No. 5	Insp. No. 1	Date: 27/06/24	Time: 13:26	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR BMH1X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	BMH1
Road:	Byrom Street	Inspected Length:	24.83 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	24.83 m	Downstream Node:	MH6
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:93	Position [m]	Code	Observation	Grade
Depth: m MH6 					
	0.00	MH	Start node, manhole, reference: MH6		
	0.00	WL	Water level, 5% of the vertical dimension		
	0.00	JN	Junction at 3 o'clock, diameter: 150mm		
	0.00	DES	Settled deposits, fine, 10% cross-sectional area loss		3
	0.44	DES	Settled deposits, fine, 10% cross-sectional area loss		3
	2.95	DES	Settled deposits, fine, 20% cross-sectional area loss		3
	4.91	WL	Water level, 15% of the vertical dimension		
	5.28	SS	Surface damage, spalling from 2 o'clock to 3 o'clock		2
	6.98	WL	Water level, 5% of the vertical dimension		
	7.80	DES	Settled deposits, fine, 5% cross-sectional area loss		2
	7.80	DERJ	Settled deposits, coarse at joint, 5% cross-sectional area loss		2
	7.87	DERJ	Settled deposits, coarse at joint, 10% cross-sectional area loss		3
	8.29	JN	Junction at 3 o'clock, diameter: 150mm		
	10.29	DER	Settled deposits, coarse, 10% cross-sectional area loss		3
	10.29	DESJ	Settled deposits, fine at joint, 5% cross-sectional area loss		2



MH - 0.00



DES - 0.00



DES - 0.44



DES - 2.95




SS - 5.28



Section Inspection - 27/06/2024 - BMH1X



Item No. 5	Insp. No. 1	Date: 27/06/24	Time: 13:26	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR BMH1X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified





Section Inspection - 27/06/2024 - BMH1X



Item No. 5	Insp. No. 1	Date: 27/06/24	Time: 13:26	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR BMH1X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified



DES - 12.17



DES - 13.24



DER - 15.98



MHF - 24.83

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	20.0	0.8	20.0	2.0	12	3.0	0.7	18.0	3.0



Section Pictures - 27/06/2024 - BMH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
5	Upstream	BMH1X	5	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:00:04, 0.00 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:00:06, 0.44 m
Settled deposits, fine, 10% cross-sectional area loss



4, 00:00:13, 2.95 m
Settled deposits, fine, 20% cross-sectional area loss



5, 00:00:20, 5.28 m
Surface damage, spalling from 2 o'clock to 3 o'clock




6, 00:00:30, 7.80 m
Settled deposits, fine, 5% cross-sectional area loss



Section Pictures - 27/06/2024 - BMH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
5	Upstream	BMH1X	5	LSO0373827



7, 00:00:30, 7.80 m
Settled deposits, coarse at joint, 5% cross-sectional area loss




8, 00:00:33, 7.87 m
Settled deposits, coarse at joint, 10% cross-sectional area loss



9, 00:00:41, 10.29 m
Settled deposits, coarse, 10% cross-sectional area loss



10, 00:00:49, 10.29 m
Settled deposits, fine at joint, 5% cross-sectional area loss



11, 00:00:53, 11.05 m
Settled deposits, fine, 5% cross-sectional area loss



12, 00:00:59, 12.17 m
Settled deposits, fine, 10% cross-sectional area loss



Section Pictures - 27/06/2024 - BMH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
5	Upstream	BMH1X	5	LSO0373827



13, 00:01:03, 13.24 m
Settled deposits, fine, 5% cross-sectional area loss



14, 00:01:16, 15.98 m
Settled deposits, coarse, 5% cross-sectional area loss



15, 00:01:54, 24.83 m
Finish node, manhole, reference: BMH1

Section Inspection - 27/06/2024 - MH6X




Item No. 6	Insp. No. 1	Date: 27/06/24	Time: 13:59	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH6X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH6
Road:	Byrom Street	Inspected Length:	18.79 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	19.79 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:145	Position [m]	Code	Observation	Grade
	Depth: m MH6 0.00	MH	Start node, manhole, reference: MH6	
	0.00	WL	Water level, 5% of the vertical dimension	
	0.00	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	1.73	DER	Settled deposits, coarse, 5% cross-sectional area loss	2
	4.90	WL	Water level, 10% of the vertical dimension	
	4.91	JN	Junction at 9 o'clock, diameter: 150mm	
	4.91	DER	Settled deposits, coarse, 5% cross-sectional area loss	2
	4.92	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	6.76	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	6.90	DERJ	Settled deposits, coarse at joint, 10% cross-sectional area loss	3
	8.44	WL	Water level, 5% of the vertical dimension	
	12.59	DER	Settled deposits, coarse, 5% cross-sectional area loss	2
	13.23	WL	Water level, 10% of the vertical dimension	
	15.87	WL	Water level, 15% of the vertical dimension	
	15.87	DER	Settled deposits, coarse, 15% cross-sectional area loss	3



MH - 0.00



DES - 0.00



DER - 1.73



DER - 4.91



DES - 4.92



Section Inspection - 27/06/2024 - MH6X



Item No. 6	Insp. No. 1	Date: 27/06/24	Time: 13:59	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH6X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Scale:	1:145	Position [m]	Code	Observation	Grade				
		17.55	DER	Settled deposits, coarse, 20% cross-sectional area loss	3				
		17.55	JN	Junction at 9 o'clock, diameter: 150mm					
		18.78	WL	Water level, 20% of the vertical dimension					
		18.79	SA	Survey abandoned: Due to debris					
		19.79		End of pipe					
Depth: m									
			DES - 6.76						
			DERJ - 6.90						
			DER - 12.59						
			DER - 15.87						
			DER - 17.55						
			SA - 18.79						
Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	9	2.0	0.6	12.0	3.0



Section Pictures - 27/06/2024 - MH6X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
6	Downstream	MH6X	6	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:00:05, 0.00 m
Settled deposits, fine, 5% cross-sectional area loss



3, 00:00:13, 1.73 m
Settled deposits, coarse, 5% cross-sectional area loss



4, 00:00:26, 4.91 m
Settled deposits, coarse, 5% cross-sectional area loss



5, 00:00:25, 4.92 m
Settled deposits, fine, 5% cross-sectional area loss



6, 00:00:33, 6.76 m
Settled deposits, fine, 5% cross-sectional area loss



Section Pictures - 27/06/2024 - MH6X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
6	Downstream	MH6X	6	LSO0373827



7, 00:00:35, 6.90 m
Settled deposits, coarse at joint, 10% cross-sectional area loss



8, 00:00:56, 12.59 m
Settled deposits, coarse, 5% cross-sectional area loss



9, 00:01:11, 15.87 m
Settled deposits, coarse, 15% cross-sectional area loss



10, 00:01:15, 17.55 m
Settled deposits, coarse, 20% cross-sectional area loss



11, 00:01:19, 18.79 m
Survey abandoned, Due to debris

Section Inspection - 27/06/2024 - MH6Y




Item No. 7	Insp. No. 1	Date: 27/06/24	Time: 14:17	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH6Y
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH6
Road:	Byrom Street	Inspected Length:	23.90 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	24.90 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:186	Position [m]	Code	Observation	Grade
	Depth: m MH1 0.00	MH	Start node, manhole, reference: MH1	
	0.00	WL	Water level, 5% of the vertical dimension	
	0.00	DES	Settled deposits, fine, 20% cross-sectional area loss	3
	3.10	DER	Settled deposits, coarse, 5% cross-sectional area loss	2
	9.25	CLJ	Crack, longitudinal at joint at 9 o'clock	2
	9.25	CLJ	Crack, longitudinal at joint at 3 o'clock	2
	10.37	JN	Junction at 3 o'clock, diameter: 150mm	
	11.38	CLJ	Crack, longitudinal at joint at 2 o'clock	2
	11.50	CM	Cracks, multiple from 12 o'clock to 12 o'clock	3
	13.14	DERJ	Settled deposits, coarse at joint, 5% cross-sectional area loss	2
	13.52	SS	Surface damage, spalling at 2 o'clock	2
	15.96	SS	Surface damage, spalling from 2 o'clock to 4 o'clock	2
	17.91	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	18.23	JN	Junction at 3 o'clock, diameter: 150mm	
	20.29	DER	Settled deposits, coarse, 5% cross-sectional area loss	2



MH - 0.00



DES - 0.00



DER - 3.10



CLJ - 9.25




CLJ - 9.25

Section Inspection - 27/06/2024 - MH6Y



Item No. 7	Insp. No. 1	Date: 27/06/24	Time: 14:17	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH6Y
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Scale:	1:186	Position [m]	Code	Observation	Grade	
		22.47	DES	Settled deposits, fine, 10% cross-sectional area loss	3	 CLJ - 11.38
		23.89	DECJ	Settled deposits, hard or compacted at joint, 30% cross-sectional area loss	4	 CM - 11.50
		23.90	SA	Survey abandoned: Due to debris		 DERJ - 13.14
		24.90		End of pipe		
						 SS - 13.52
						 SS - 15.96
						 DES - 17.91
						 DER - 20.29
						 DES - 22.47
						 DECJ - 23.89
						 SA - 23.90

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
6	50.0	4.4	110.0	3.0	7	5.0	0.5	13.0	4.0



Section Pictures - 27/06/2024 - MH6Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
7	Upstream	MH6Y	7	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH1



2, 00:00:06, 0.00 m
Settled deposits, fine, 20% cross-sectional area loss



3, 00:00:22, 3.10 m
Settled deposits, coarse, 5% cross-sectional area loss



4, 00:00:45, 9.25 m
Crack, longitudinal at joint at 9 o'clock



5, 00:00:45, 9.25 m
Crack, longitudinal at joint at 3 o'clock



6, 00:00:52, 11.38 m
Crack, longitudinal at joint at 2 o'clock



Section Pictures - 27/06/2024 - MH6Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
7	Upstream	MH6Y	7	LSO0373827



7, 00:00:52, 11.50 m
Cracks, multiple from 12 o'clock to 2 o'clock



8, 00:00:57, 13.14 m
Settled deposits, coarse at joint, 5% cross-sectional area loss



9, 00:01:03, 13.52 m
Surface damage, spalling at 2 o'clock



10, 00:01:16, 15.96 m
Surface damage, spalling from 2 o'clock to 4 o'clock



11, 00:01:23, 17.91 m
Settled deposits, fine, 5% cross-sectional area loss



12, 00:01:34, 20.29 m
Settled deposits, coarse, 5% cross-sectional area loss



Section Pictures - 27/06/2024 - MH6Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
7	Upstream	MH6Y	7	LSO0373827



13, 00:01:45, 22.47 m
Settled deposits, fine, 10% cross-sectional area loss



14, 00:01:55, 23.89 m
Settled deposits, hard or compacted at joint, 30% cross-sectional area loss



15, 00:02:16, 23.90 m
Survey abandoned, Due to debris

WEB PROJECT
CLICK TO OPEN THIS SECTION

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	10.0	1.4	10.0	2.0	2	2.0	0.4	3.0	3.0



Section Pictures - 27/06/2024 - MH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
8	Downstream	MH1X	8	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH1



2, 00:00:07, 0.01 m
Settled deposits, coarse at joint, 5% cross-sectional area loss



3, 00:00:07, 0.01 m
Crack, longitudinal at joint at 9 o'clock



4, 00:00:15, 1.69 m
Settled deposits, fine, 10% cross-sectional area loss



5, 00:00:48, 6.91 m
Finish node, other special chamber, reference: Carrier, Line drops into carrier




Section Inspection - 26/06/2024 - MH1X



Item No. 9	Insp. No. 1	Date: 26/06/24	Time: 20:37	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH1X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH1
Road:	Byrom Street	Inspected Length:	11.68 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	11.68 m	Downstream Node:	UMH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		
Comments:	Goes yo unmarked manhole, UMH1, not unknown as per screen.				
Recommendations:					



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Section Inspection - 26/06/2024 - MH6X



Item No. 10	Insp. No. 1	Date: 26/06/24	Time: 20:37	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH6X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH6
Road:	Byrom Street	Inspected Length:	29.34 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	30.34 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:263	Position [m]	Code	Observation	Grade
Depth: m MH6	0.00	MH	Start node, manhole, reference: MH6	
	0.00	WL	Water level, 5% of the vertical dimension	
	4.91	JN	Junction at 9 o'clock, diameter: 150mm	
	12.22	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	13.91	JN	Junction at 9 o'clock, diameter: 150mm	
	21.39	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	22.21	JN	Junction at 9 o'clock, diameter: 150mm	
	27.39	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	29.34	SA	Survey abandoned: Unable to survey due to debris in line.	
	30.34		End of pipe	
Depth: m MH1				



MH - 0.00



DES - 12.22



DES - 21.39

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	3	2.0	0.2	5.0	3.0



Section Pictures - 26/06/2024 - MH6X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
10	Downstream	MH6X	10	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:01:14, 12.22 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:01:55, 21.39 m
Settled deposits, fine, 10% cross-sectional area loss



Section Inspection - 26/06/2024 - MH6Y



Item No. 11	Insp. No. 1	Date: 26/06/24	Time: 20:37	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH6Y
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH6
Road:	Byrom Street	Inspected Length:	22.93 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	23.92 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:208	Position [m]	Code	Observation	Grade
Depth: m MH1 0.00 0.00 0.89 9.13 10.01 16.86 22.36 22.92 22.93 23.92 MH6 Depth: m					
			MH	Start node, manhole, reference: MH1	
			WL	Water level, 5% of the vertical dimension	
			DES	Settled deposits, fine, 10% cross-sectional area loss	3
			JN	Junction at 3 o'clock, diameter: 150mm	
			S01	DES Settled deposits, fine, 5% cross-sectional area loss, start	
			JN	Junction at 3 o'clock, diameter: 150mm	
			F01	DES Settled deposits, fine, 5% cross-sectional area loss, finish	2
			DES	Settled deposits, fine, 40% cross-sectional area loss	4
			SA	Survey abandoned: Unable to survey further.	
				End of pipe	



MH - 0.00



DES - 0.89



DES - 22.92

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	3	6.0	0.8	20.0	4.0



Section Pictures - 26/06/2024 - MH6Y

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
11	Upstream	MH6Y	11	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH1



2, 00:00:12, 0.89 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:01:16, 22.92 m
Settled deposits, fine, 40% cross-sectional area loss

Section Inspection - 26/06/2024 - MH17X




Item No. 12	Insp. No. 1	Date: 26/06/24	Time: 20:35	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH17X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH17
Road:	Byrom Street	Inspected Length:	24.47 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	25.46 m	Downstream Node:	MH11
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:217	Position [m]	Code	Observation	Grade
	MH17 0.00	MH	Start node, manhole, reference: MH17	
	0.00	WL	Water level, 5% of the vertical dimension	
	7.09	JN	Junction at 3 o'clock, diameter: 150mm	
	10.48	REM	General remark: Cobwebs in line	
	11.36	DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss	3
	12.29	DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss	3
	13.58	JN	Junction at 3 o'clock, diameter: 150mm	
	14.06	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	15.71	DEEJ	Attached deposits, encrustation at joint from 7 o'clock to 8 o'clock, 5% cross-sectional area loss	2
	16.89	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	21.09	JN	Junction at 3 o'clock, diameter: 150mm	
	21.09	DES	Settled deposits, fine, 5% cross-sectional area loss	2
	24.40	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	24.46	DES	Settled deposits, fine, 20% cross-sectional area loss	3
	24.47	SA	Survey abandoned: Unable to survey further due to debris in line.	



MH - 0.00



DEC - 11.36



DES - 16.89



DES - 24.40



SA - 24.47



cctvsurveys@lanesgroup.co.uk

Section Inspection - 26/06/2024 - MH17X



Item No. 12	Insp. No. 1	Date: 26/06/24	Time: 20:35	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH17X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified


Scale: 1:217

Position [m]
25.46

Code

Observation
End of pipe

Grade



MH11
Depth: m

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	8	2.0	0.5	13.0	3.0



Section Pictures - 26/06/2024 - MH17X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
12	Downstream	MH17X	12	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:00:35, 11.36 m
Settled deposits, hard or compacted, 10% cross-sectional area loss



3, 00:00:52, 16.89 m
Settled deposits, fine, 10% cross-sectional area loss



4, 00:02:02, 24.40 m
Settled deposits, fine, 10% cross-sectional area loss



5, 00:02:17, 24.47 m
Survey abandoned, Unable to survey further due to debris in line.



Section Pictures - 26/06/2024 - MH21X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
13	Upstream	MH21X	13	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:00:09, 0.18 m
Settled deposits, fine, 10% cross-sectional area loss, start



3, 00:02:23, 23.28 m
Settled deposits, fine, 10% cross-sectional area loss, finish



4, 00:02:23, 23.28 m
Settled deposits, hard or compacted, 30% cross-sectional area loss






5, 00:02:29, 23.28 m
Survey abandoned, Unable to survey further due to debris in line.

Section Inspection - 26/06/2024 - MH10X



Item No. 14	Insp. No. 1	Date: 26/06/24	Time: 20:36	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH10X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH10
Road:	Byrom Street	Inspected Length:	23.17 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	23.17 m	Downstream Node:	MH6
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		
Comments:	Line goes to BMH1, buried manhole.				
Recommendations:					


Scale: 1:201	Position [m]	Code	Observation	Grade	
	0.00	MH	Start node, manhole, reference: MH6		
	0.00	WL	Water level, 5% of the vertical dimension		
	0.01	DES	Settled deposits, fine, 5% cross-sectional area loss	2	
	8.02	JN	Junction at 3 o'clock, diameter: 150mm		
	9.43	DES	Settled deposits, fine, 10% cross-sectional area loss	3	
	10.34	DES	Settled deposits, fine, 20% cross-sectional area loss	3	
	11.86	DES	Settled deposits, fine, 50% cross-sectional area loss	4	
	14.12	REM	General remark: Cobwebs in line		
	15.24	DES	Settled deposits, fine, 5% cross-sectional area loss	2	
	15.85	JN	Junction at 3 o'clock, diameter: 150mm		
	16.34	S01	Settled deposits, fine, 10% cross-sectional area loss, start		
	22.54	DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss	3	
	22.76	F01	Settled deposits, fine, 10% cross-sectional area loss, finish	3	
	23.17	OCF	Finish node, other special chamber, reference: MH10: BMH1, buried Manhole, not MH10.		

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	7	5.0	1.2	27.0	4.0



Section Pictures - 26/06/2024 - MH10X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
14	Upstream	MH10X	14	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:00:37, 9.43 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:01:03, 11.86 m
Settled deposits, fine, 50% cross-sectional area loss



4, 00:01:52, 22.54 m
Settled deposits, hard or compacted, 10% cross-sectional area loss



5, 00:05:19, 23.17 m
Finish node, other special chamber, reference: MH10, BMH1,
buried Manhole, not MH10.

WEB PROJECT
CLICK TO OPEN THIS SECTION

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	10.0	1.4	10.0	2.0	0	0.0	0.0	0.0	1.0



Section Pictures - 04/07/2024 - MH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
15	Downstream	MH1X	15	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH1



2, 00:00:05, 0.04 m
Crack, longitudinal at joint at 9 o'clock



3, 00:00:52, 7.09 m
Finish node, other special chamber, reference: UMMH1,
Carrier line to UMMH1.

Section Inspection - 04/07/2024 - MH6X



Item No. 16	Insp. No. 1	Date: 04/07/24	Time: 18:36	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR MH6X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH6
Road:	Lower Byrom Street	Inspected Length:	38.75 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	38.75 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Vitrified clay		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:336	Position [m]	Code	Observation	Grade	
Depth: m MH1 0.00 0.00 1.13 6.92 7.52 15.49 23.00 24.16 33.26 38.75 MH6 Depth: m MH Start node, manhole, reference: MH1 WL Water level, 5% of the vertical dimension DEEJ Attached deposits, encrustation at joint from 12 o'clock to 3 o'clock, 5% cross-sectional area loss FL Fracture, longitudinal at 9 o'clock JN Junction at 3 o'clock, diameter: 150mm JN Junction at 3 o'clock, diameter: 150mm DES Settled deposits, fine, 5% cross-sectional area loss JN Junction at 3 o'clock, diameter: 150mm JN Junction at 3 o'clock, diameter: 150mm MHF Finish node, manhole, reference: MH6					
MH - 0.00 FL - 6.92 DES - 23.00 MHF - 38.75					

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	40.0	1.0	40.0	3.0	2	1.0	0.1	2.0	2.0



Section Pictures - 04/07/2024 - MH6X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
16	Upstream	MH6X	16	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH1



2, 00:00:47, 6.92 m
Fracture, longitudinal at 9 o'clock



3, 00:02:36, 23.00 m
Settled deposits, fine, 5% cross-sectional area loss



4, 00:04:50, 38.75 m
Finish node, manhole, reference: MH6

WEB PROJECT
CLICK TO OPEN THIS SECTION

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
2	1.0	0.1	2.0	1.0	2	2.0	0.1	3.0	3.0



Section Pictures - 04/07/2024 - BMH1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
17	Upstream	BMH1X	17	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



3, 00:00:55, 8.69 m
Junction at 3 o'clock, diameter: 150mm



4, 00:01:23, 12.66 m
Settled deposits, fine, 10% cross-sectional area loss



5, 00:02:52, 24.78 m
Finish node, manhole, reference: BMH1

Section Inspection - 04/07/2024 - UMRWP1X




Item No. 18	Insp. No. 1	Date: 04/07/24	Time: 18:36	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned Yes	PLR UMRWP1X
Operator J. Paschke		Asset Location: Inside building		Camera Small Crawler	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	UMRWP1
Road:	Lower Byrom Street	Inspected Length:	1.76 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	1.76 m	Downstream Node:	BMH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Vitrified clay		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:50	Position [m]	Code	Observation	Grade
				
	0.00	MH	Start node, manhole, reference: BMH1	
	0.00	WL	Water level, 10% of the vertical dimension	
	0.04	JN	Junction at 3 o'clock, diameter: 150mm	
	0.76	DES	Settled deposits, fine, 10% cross-sectional area loss	3
	1.16	SC	Size changes, new size(s), 150mm high	
	1.40	REM	General remark: Line reduces to 150mm, UMRWP1	
	1.76	OCF	Finish node, other special chamber, reference: UMRWP1: Line reduces to UMRWP1, not BMH2 as stated on screen.	



MH - 0.00



DES - 0.76




OCF - 1.76

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	1.1	2.0	3.0



Section Pictures - 04/07/2024 - UMRWP1X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
18	Upstream	UMRWP1X	18	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: BMH1



2, 00:00:07, 0.76 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:00:15, 1.76 m
Finish node, other special chamber, reference: UMRWP1, Line
reduces to UMRWP1, not BMH2 as stated on screen.

WEB PROJECT
CLICK TO OPEN THIS SECTION

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	4	5.0	1.9	47.0	4.0



Section Pictures - 26/06/2024 - MH21X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
19	Upstream	MH21X	19	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:02:29, 23.28 m
Survey abandoned, Unable to survey further due to debris in line.

Section Inspection - 26/06/2024 - MH17X



Item No. 20	Insp. No. 1	Date: 26/06/24	Time: 20:35	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH17X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH17
Road:	Byrom Street	Inspected Length:	24.46 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	25.46 m	Downstream Node:	MH11
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:221	Position [m]	Code	Observation	Grade	
Depth: m MH17 0.00 0.00 7.09 11.36 13.58 15.19 15.99 21.09 24.40 24.46 MH11 Depth: m 0.00 0.00 7.09 11.36 13.58 15.19 15.99 21.09 24.40 24.46 25.46 MH WL JN DES JN CC DEEJ JN DES SA Start node, manhole, reference: MH17 Water level, 5% of the vertical dimension Junction at 3 o'clock, diameter: 150mm Settled deposits, fine, 10% cross-sectional area loss, start Junction at 3 o'clock, diameter: 150mm Crack, circumferential from 6 o'clock to 9 o'clock Attached deposits, encrustation at joint from 6 o'clock to 8 o'clock, 5% cross-sectional area loss Junction at 3 o'clock, diameter: 150mm Settled deposits, fine, 10% cross-sectional area loss, finish Survey abandoned: Unable to survey further due to debris in line. End of pipe					
10.17.26.46:00:00 0.00m MH - 0.00 10.17.26.46:00:00 15.00m DEEJ - 15.99 10.17.26.46:00:00 24.46m SA - 24.46					

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	10.0	0.4	10.0	2.0	2	3.0	1.1	29.0	3.0



Section Pictures - 26/06/2024 - MH17X


Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
20	Downstream	MH17X	20	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH17



2, 00:00:48, 15.99 m
Attached deposits, encrustation at joint from 6 o'clock to 8 o'clock, 5% cross-sectional area loss



3, 00:02:17, 24.46 m
Survey abandoned, Unable to survey further due to debris in line.

Section Inspection - 26/06/2024 - MH10X



Item No. 21	Insp. No. 1	Date: 26/06/24	Time: 20:36	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH10X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH10
Road:	Byrom Street	Inspected Length:	23.17 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	23.17 m	Downstream Node:	MH6
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		
Comments:	Line goes to BMH1, buried manhole.				
Recommendations:					


Scale: 1:201	Position [m]	Code	Observation	Grade
Depth: m MH6 0.00 0.00 0.00 8.02 9.43 10.34 10.75 11.86 15.24 15.85 23.01 23.17 MH10 Depth: m MH Start node, manhole, reference: MH6 WL Water level, 5% of the vertical dimension DES Settled deposits, fine, 5% cross-sectional area loss JN Junction at 3 o'clock, diameter: 150mm DES Settled deposits, fine, 10% cross-sectional area loss DES Settled deposits, fine, 20% cross-sectional area loss CUD Loss of vision, silt DES Settled deposits, fine, 50% cross-sectional area loss S01 DES Settled deposits, fine, 5% cross-sectional area loss, start JN Junction at 3 o'clock, diameter: 150mm F01 DES Settled deposits, fine, 5% cross-sectional area loss, finish OCF Finish node, other special chamber, reference: MH10: BMH1, buried Manhole, not MH10.				
Site: MANCHESTER Job no: LSO0373827 Start: MH6 Direction: UPSTREAM Finish: MH10 Direction: DOWN Material: UNREINFORCED CLAY Shape: CIRCULAR MH - 0.00 OCF - 23.17				

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	5	5.0	0.8	18.0	4.0



Section Pictures - 26/06/2024 - MH10X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
21	Upstream	MH10X	21	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:05:19, 23.17 m
Finish node, other special chamber, reference: MH10, BMH1,
buried Manhole, not MH10.

WEB PROJECT
CLICK TO OPEN THIS SECTION

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	3	2.0	0.2	5.0	3.0



Section Pictures - 26/06/2024 - MH6X

Item No.	Inspection Direction	PLR	Insp. No.	Lanes Job Number
22	Downstream	MH6X	22	LSO0373827



1, 00:00:00, 0.00 m
Start node, manhole, reference: MH6



2, 00:01:14, 12.22 m
Settled deposits, fine, 10% cross-sectional area loss



3, 00:05:53, 29.34 m
Survey abandoned, Unable to survey due to debris in line.



Section Inspection - 26/06/2024 - MH6Y



Item No. 23	Insp. No. 1	Date: 26/06/24	Time: 20:37	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH6Y
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH6
Road:	Byrom Street	Inspected Length:	22.93 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	23.93 m	Downstream Node:	MH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:208	Position [m]	Code	Observation	Grade
Depth: m MH1					
		0.00	MH	Start node, manhole, reference: MH1	
		0.00	WL	Water level, 5% of the vertical dimension	
		0.02	DES	Settled deposits, fine, 10% cross-sectional area loss	3
		9.13	JN	Junction at 3 o'clock, diameter: 150mm	
		10.92	DES	Settled deposits, fine, 10% cross-sectional area loss	3
		16.59	DES	Settled deposits, fine, 10% cross-sectional area loss	3
		16.86	JN	Junction at 3 o'clock, diameter: 150mm	
		22.92	DES	Settled deposits, fine, 40% cross-sectional area loss	4
		22.93	SA	Survey abandoned: Unable to survey further.	
		23.93		End of pipe	
Depth: m MH6					

Construction Features

Structural Defects

Miscellaneous Features

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	4	5.0	0.5	11.0	4.0




Section Inspection - 26/06/2024 - MH1X



Item No. 24	Insp. No. 1	Date: 26/06/24	Time: 20:37	Lanes Job Number LSO0373827	Weather Dry	Pre Cleaned No	PLR MH1X
Operator J. Paschke		Asset Location: Inside building		Camera Push Rod	Preset Length Not Specified	Legal Status Highways Drainage	Alternative ID Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH1
Road:	Byrom Street	Inspected Length:	11.68 m	Upstream Pipe Depth:	0
Post Code:	M3 4PF	Total Length:	11.68 m	Downstream Node:	UMH1
Surface Type:	Concrete Footway	Joint Length:	0.70 m	Downstream Pipe Depth:	0
Asset Use:	Surface waste	Asset Shape:	Circular		
Asset Type:	Gravity drain/sewer	Dia/Height:	225 mm		
Asset Owner:	Private	Asset Material:	Concrete pipe		
Year Constructed:	Not Specified	Asset Lining Type:	No Lining		
Inspection Purpose:	Condition survey	Asset Lining Material:	No Lining		
Comments:	Goes yo unmarked manhole, UMH1, not unknown as per screen.				
Recommendations:					



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0