



Plan A-A

- No banners, sheeting or netting to be fitted
- Boarding and intermediate transoms omitted for clarity



Elevation B-B



Fundamental Notes

- Max bay length 2.11m (Independent) - 1.06m (Kentledge Platform)
- Max bay width 4 boards (Independent) - 0.48m (Kentledge Platform)
- Max transom spacing 1.2m (Independent) - 0.53m (Kentledge Platform)
- Max lift height 2m
- All connections except board bearers to be made using load bearing fittings
- Exact standard locations may vary on site, however max bay lengths/widths etc must not be exceeded
- Max tie grid - As Shown


Principal Contractor To Confirm Protection To The Building & Ensure All Scaffold That Comes Into Contact With Structure Has Adequate Protection

Please refer to Cross Stacked Sole Pad Detail

2no. LG6 Legato Concrete Blocks Required Per Frame (33.99kN Required Per Frame)

INSIDE & OUTSIDE STANDARDS TO BE TIPPED & SPICED AT EVERY FRAME

Section C-C



Client:



MAXIMUM LOADINGS
Independent - 1no. Lift - 2kN/m² (200kg/m²)
All inside boards at - 0.75kN/m² (75kg/m²)
Kentledge Platform - 33.9kN/m² (3,390kg/m²)

THESE LOADINGS MUST NOT BE EXCEEDED
All Loadings Unfactored
No alterations which may affect the scaffolds structural stability to be made without prior written notice from BDS Ltd



Project: John Rylands Library, Wood Street, Manchester
Drawing Title: Freestanding Temporary Roof

Drawn by: Hayden Allan	Calculations by: Joe Rigby	Draft: 28/11/2025
Signed: [Signature]	Signed: [Signature]	Approval: 19/01/2025
Checked by: Jonny Hollingworth		Date: 22/01/2026
Signed: [Signature]		Construction: TBC

Drawing No.	Page No.
CO002 -11731-1-Rev-B	01
Revision	Date
A Lift Heights Altered & Drawing Issued For Approval	19/01/2026
B Kerb Lines Introduced	22/01/2026
C N/A	N/A
D N/A	N/A
E N/A	N/A

Notes:


This drawing is confidential and is the exclusive property of BDS Ltd. No unauthorised use, copy or disclosure is to be made, and is to be returned upon request.

The customer should check that we have correctly interpreted his/her requirements, and that all loadings, details, erection & dismantling sequences etc, are correct and practicable.

The Main Contractor is to ensure the ground, structure and/or base provided for our scaffold, is adequate to support the imposed loads applied, including the provision for any necessary spreaders.

The design and erection of scaffolds are to conform with the following British Standards and Codes of Practice:

- BS1139 Metal Scaffolding
- BS2482 Specification for Timber Boards
- BS EN 12811-1 Codes of Practice for Access and Working Scaffolds and Special Scaffold Structures in Steel
- BS EN 12812-1:2008 Falsework: Performance requirements & general design
- TS0021 Guide to Good Practice for Scaffolding with Tube and Fittings
- BS EN 1991-1-1:2002 Eurocode: Actions on Structures - Densities, Self-weight and Imposed Loads
- BS EN 1991-1-4:2005 Eurocode: Actions on Structures - Wind
- BS EN 13374:2013 Temporary edge protection systems - Product specification, test methods.



Please print all drawings in colour A3 min
Drawing not to scale
dimensions as per drawing