Material Source Ltd - Manchester Stu

21.10.2020
Project Meeting
Revison v.2

General Arangement Ground Floor
General Arangement Basement

Area

External

External Windows / Basement Windows
New Entrance - MSS
External Sign
Street level

Internal GF

Stairs to Basement
Lift to Basement

Flooring - Main Studio
Flooring - Entrance
Flooring - Library Area
Flooring - Event Space (inc stage)
Flooring - Toilets

Paint - Walls General Areas
Paint - Woodwork general Areas
Paint - Walls - Library Feature Wall
Paint - Window Frames
Paint - Supporting Pillars
Paint - Ceiling

Wall finishes - Tiles
Wall finishes - Bricks
Wall finishes - Original Plastered areas
Wall finishes - Toilets

Electrical Points
Data Points
Floor Boxes

Lighting Grid
General Lighting Track / Spots
Feature Lighting
Wall Lighting

Emergency Lighting

Glass Partition to Event Space
Glass Partition - Bulk head with Lighting detail

WC'S - Doors
WC'S - Wall Tiles & Trims
WC'S - Door Furniture
WC'S - Sanitary ware
WC'S - Sinks
WC'S - Brassware
WC'S - Fittings
WC'S - Handryer
WC's - Accessible Kit
WC'S - Lighting

Air Conditioning - General Circulation
Air Conditioning - Event Space
Air Conditioning - Library
Air Conditioning - Entrance Area

Brew Up Area & Power & Waste

Fire Sytems

Internal Basement
Stairs to GF
Lift to GF

Flooring - Main Studio / Open Areas
Flooring - Library Area
Flooring - CPD Studio
Flooring - Meeting Rooms / PODCAST
Flooring - Kitchen Area / Breakout
Flooring - Live Demo Area
Flooring - Toilets
Flooring - MS Staff / back Office
Flooring - Partner Staff Room
Flooring - Storage / Lift Area

Paint - Walls General Areas
Paint - Woodwork general Areas
Paint - Window Frames
Paint - Supporting Pillars
Paint - Ceiling

Wall finishes - Tiles
Wall finishes - Bricks
Wall finishes - Original Plastered areas
Wall finishes - Toilets

Electrical Points
Data Points
Floor Boxes

Lighting Grid
General Lighting Track / Spots
Feature Lighting
Wall Lighting
Emergency Lighting

Glass Partition to PODCAST STUDIO
Glass Partition to CPD Studio / Meeting Rooms
Glass Partition - Bulk head

Doors - WC Corridor / All Back Office
Door - Furniture

Kitchen

WC'S - Doors
WC'S - Wall Tiles & Trims
WC'S - Door Furniture
WC'S - Sanitary ware
WC'S - Sinks
WC'S - Brassware
WC'S - Fittings
WC'S - Handryer
WC's - Accessible Kit
WC'S - Lighting

Air Conditioning - General Circulation
Air Conditioning - CPD Studio
Air Conditioning - Meeting Room 1
Air Conditioning - PODCAST STUDIO
Air Conditioning - Meeting Room 2
Air Conditioning - Open meeting Space
Air Conditioning - Live Demo Area
Air Conditioning - MS Staff / back Office
Air Conditioning - Partner Staff Room

Fire Sytems

dio

1301-10-01B
1301-20-01C

Finish

As current
Ideally fully glazed aluminum - Frame as window colour
In Line with Noma style conventions - illuminated?
N/A

Anthracite Steel
Anthracite Steel

Grey Concrete Effect - LVT loose lay vinyl tile 50cm x 50cm
Grey 40cm x 7.5cm Porcelain tile - 36+ Slip Rating
Beige Textured 50cm x 50cm Carpet Tile
Broadloom Bespoke Nylon Printed carpet 4m x length
Porcelain Tile - 30cm x 30cm Terrazzo design - 36+ Slip Rating

White Matt Emulsion
White Eggshell
Bespoke Taupe to match Library Carpet
White Eggshell
White Matt Emulsion
White Matt Emulsion

As is cleaned back to original
Brushed and made good
Brushed and made good
Fully Tiled - Tile style / size / colour - TBC

Galvanised trunking / finishes
Galvanised trunking / finishes
Galvanised finishes

Galvanised
White
TBC
TBC

TBA

Anthracite - Crittal style with 2 sliding doors - 40/45 db
White

White laminate
Fully Tiled - Tile style / size / colour - TBC
Brushed Steel
White
Colour TBA - Corian preformed with drain system
Brushed Steel
Brushed Steel
Brushed Steel
All good - Wood System
1 X feature ceiling light in each

Open Studio, up to 30 people walking around at once - Galvanised finish
Closed Space, up to 100 people seated at once - Galvanised finish
Open Space, up to 8 people seated at once - Galvanised finish
Open Studio, arrival space - Galvanised finish

Aas indicated on Plan

As current

Anthracite Steel
Anthracite Steel

Oak Effect - LVT loose lay vinyl plank 20cm x 60cm
Beige Textured 50cm x 50cm Carpet Tile
Engineered Wooden planks laid heeringbone - Finish / Colour TBD
Beige Textured 50cm x 50cm Carpet Tile
Grey Concrete Effect - Porcelain Tile 120cm x 120cm - 36+ Slip Rating
Grey Concrete Effect - Porcelain Tile 120cm x 120cm - 36+ Slip Rating
Porcelain Tile - 30cm x 30cm Terrazzo design - 36+ Slip Rating
Coloured Textured 50cm x 50cm Carpet Tile
Oak Effect - LVT loose lay vinyl plank 20cm x 60cm
Safety Floor - TBC

White Matt Emulsion
White Eggshell
White Eggshell
White Matt Emulsion
White Matt Emulsion

As is cleaned back to original
Brushed and made good
Brushed and made good
Fully Tiled - Tile style / size / colour - TBC

Galvanised trunking / finishes
Galvanised trunking / finishes
Galvanised finishes

Galvanised
White
TBC
TBC
TBA

Anthracite - Crittal style with 1 hinged door - **db rating and wall requirements TBD**
Anthracite - Crittal style with 1 hinged door - 40/45 db
White

White laminate
Brushed Steel

2 x larder Fridges / 2 x dishwashers / sink / tap - As plan

White laminate
Fully Tiled - Tile style / size / colour - TBC
Brushed Steel
White
Colour TBA - Corian preformed with drain system
Brushed Steel
Brushed Steel
Brushed Steel
All good - Wood System
1 X feature ceiling light in each

Open Studio, up to 30 people walking around at once - Galvanised finish
Closed Space, up to 18 people seated at once - Galvanised finish
Closed Space, up to 16 people seated at once - Galvanised finish
Closed Space, up to 5 people seated at once - Galvanised finish
Closed Space, up to 6 people seated at once - Galvanised finish
Open Space, up to 8 people seated at once - Galvanised finish
Open Studio, up to 30 people sat / walking around at once - Galvanised finish
Closed Space, up to 4 people seated at once - Galvanised finish
Closed Space, up to 6 people seated at once - Galvanised finish

As current

Notes	Drawing Ref
No Input	?
See Finish	?
Initial discussion had with Nicky Moore - Is Planning required? - TBA	?
To be No ramp - level access required	?
Glass balustrade's / anthracite steel handrails	?
All finishes as stairs	?
Lay Pattern - Random Grey concrete effect	**1301-10-03A**
Lay Pattern - Vertical stacked - Dark Grey grout	**1301-10-03A**
Lay Pattern - Random	**1301-10-03A**
Lay Pattern - As plan	**1301-10-03A**
Lay Pattern - Vertical Stacked - Mid Grey Grout	**1301-10-03A**
Only to areas indicated / current	TBC
Only to areas indicated / current	TBC
See render - LIBRARY 2.10.2020.V1	TBC
Only to areas indicated / current	TBC
Only to areas indicated / current	TBC
Only to areas indicated / current - **Test panel to be done**	TBC
Cleaned and repaired if needed.	TBC
To be left as near to original as possible	TBC
To be left as near to original as possible	TBC
PC Sum to be used	TBC
As plan - Note wall mounted and sunk	**1301-10-02A**
As plan - Note wall mounted and sunk	**1301-10-02A**
As plan	**1301-10-02A**
Russell's to advise best solution / layout	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC

Russell's to advise and install best solution / layout	**TBC**
Note elevation drawing and references to be supplied Friday 23/10/2020	TBC
Note elevation drawing and references to be supplied Friday 23/10/2020	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
As Plan	**1301-20-02C**
Workman / Russells	**As current plan**
Glass balustrade's / anthracite steel handrails	?
All finishes as stairs	?
Lay Pattern - Herringbone	**1301-20-03A**
Lay Pattern - Random	**1301-20-03A**
Lay Pattern - As plan	**1301-20-03A**
Lay Pattern - Random	**1301-20-03A**
Lay Pattern - Vertical Stacked - Mid Grey Grout	**1301-20-03A**
Lay Pattern - Vertical Stacked - Mid Grey Grout	**1301-20-03A**
Lay Pattern - Vertical Stacked - Mid Grey Grout	**1301-20-03A**
Lay Pattern - Random	**1301-20-03A**
Lay Pattern - Herringbone	**1301-20-03A**
Lay Pattern - Broadloom	**1301-20-03A**
Only to areas indicated / current	TBC
Only to areas indicated / current	TBC
Only to areas indicated / current	TBC
Only to areas indicated / current	TBC
Only to areas indicated / current - **Test panel to be done**	TBC

Cleaned and repaired if needed.	TBC
To be left as near to original as possible	TBC
To be left as near to original as possible	TBC
PC Sum to be used	TBC
As plan - Note wall mounted and sunk	**1301-20-02C**
As plan - Note wall mounted and sunk	**1301-20-02C**
As plan	**1301-20-02C**
Russell's to advise best solution / layout	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC
Note drawing and references to be supplied Friday 23/10/2020	TBC
Russell's to advise and install best solution / layout	**TBC**
Note elevation drawing and references to be supplied Friday 23/10/2020	TBC
Note elevation drawing and references to be supplied Friday 23/10/2020	TBC
Note elevation drawing and references to be supplied Friday 23/10/2020	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	**1301-20-02C**
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
PC Sum to be used	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Russell's to advise following consultaion with their supplier	TBC
Workman / Russells	**As current plan**