Dantzic Material Schedule 23 January 2019

No.	Building Element	Product	Colour/Finish	SLHA / SR Sign-Off Date	Issue Date to MCC	MCC Sign Off
1	External Door: main entrance	Steel or aluminium door	RAL 7021	Target date W/C 12 March	08/10/18.	23/01/19
2	External Door: MOE door to Federation Street	Steel or aluminium door	RAL 7021	Target date W/C 12 March	08/10/18	08/10/18
3	Windows :Replacement double glazed window units L2	Steel W20 double glazed units	RAL 7021	Target date W/C 12 March	07/03/18	05/04/18
4	Windows: Replacement double glazed window units L3-L9	Steel W20 double glazed units	RAL 9001	06/02/2018	07/03/18	05/04/18
5a	External Walls: Sample of repairs to brick - BUFF	Ibstock - Linear Textured Cream 50mm	Cream 50mm	Target date W/C 12 March	07/03/18	07/03/18
5b	External Walls: Sample of repairs to brick - BLACK/BLUE	Ibstock - Black linear 50mm	Black linear 50mm	06/02/2018	07/03/18	07/03/18
~~6~~	~~External Walls: Sample of reconstituted Portland Stone~~	~~To match existing~~	~~To match existing~~	~~Target date W/C 12 March~~		
7	External Walls: Sample of cill tiles	To match existing	Khaki	Target date W/C 12 March	17/04/18	17/04/18
8	External Walls: Glazed brick/brick slip	Leeds Fire Clay	White Leeds fireclay brick	13/02/2018	07/03/18	07/03/18
9	M&E: Samples of exposed small power (e.g. sockets & conduits)	Galvanised conduit, steel surface mounted sockets	glav/as existing	13/02/2018	07/03/18	07/03/18
10	Finish of refurbished parquet floor generally	Existing refurbished	Clear varnish finish	13/02/2018	07/03/18	07/03/18
11	Internal doors and access panels (9 types)	Pedestrian doors - ~~factory painted~~ RAL 7021 / ~~access hatches metal or timber RAL 9001~~	RAL 7021 / RAL 9001	Target date W/C 12 March	08/10/18	08/10/18
12	External Walls: Pointing samples of - - External brick - Glazed brick	To match existing	To match existing	13/02/2018	07/03/18	07/03/18
13	Roof: Single ply covering	Grey self coloured and RAL 9001 where required	Grey / RAL	06/02/2018	07/03/18	07/03/18
14	Roof: Finish of roof flashings, ~~coverings & upstands~~ capping	Grey self coloured and RAL 9001 where required	Grey / RAL TBC	Target date W/C 12 March	07/03/18	07/03/18
15a	Reception finishes generally - report	TBC	Various	Target date W/C 12 March	08/10/18	23/01/19
15b	Reception : Secondary Barrier Matting	Forbo Flooring UK / Coral Brush	Hurricane Grey 5721	Mar-18	17/04/18	17/04/18
15c	Reception : Fabric Wrapped Feature Wall	Ondo Wall based panel system.	Ondo Forest 08	Mar-18	08/10/18	08/10/18
16a	Roof: Plant access/stillages	Big Foot type		06/02/2018	17/04/18	17/04/18
16b	Roof: Key Clamp Mid Rail	KeeKlamp	RAL 9011	06/02/2018	07/03/18	07/03/18
17	WC: Tiles - floor and wall	Floor - Johnson tiles Mode / Walls - Johnson tiles Chroma	Various - See 40-901	06/02/2018	07/03/18	07/03/18
~~18~~	~~WC: Lobby floor covering~~	~~Existing Parquet Refurbished~~	~~To match existing~~	~~43138~~		
19a	Heritage Stair: Manumarble repairs - CLEANING	As per heritage strategy - sample review	To match existing	06/02/2018	07/03/18	07/03/18
19b	Heritage Stair: Manumarble repairs - REPAIRS	As per heritage strategy - sample review	To match existing	06/02/2018	07/03/18	07/03/18
20	Heritage Stair: floor finishes	Linoleum / FORBO FLOORING / Marmoleum marbled	Slate grey	23/02/2018	07/03/18	07/03/18
21	Heritage Stair: paint finishes generally	Skimmed plasterboard with wall above painted RAL 7021 (Dark Grey)	Various - See 40-901	Oct-18	03/01/2019	21/01/19
22	Heritage Stair: Lift over panelling	Bespoke Panelling System comprising of decorative matched colour core 12mm thick Fenix NTM	0720 Nero Ingo	23/02/2018	07/03/18	06/12/18
23a	Reception: Floor finish	Royal Mosa / Terra Tones	216XV / 216ZV / S16YV	23/02/2018	07/03/18	07/03/18

No.	Building Element	Product	Colour/Finish	SLHA / SR Sign-Off Date	Issue Date to MCC	MCC Sign Off
~~23b~~	~~Reception: Floor finish - Carpet~~	~~Carpet Interface Human Nature Range~~	~~B601 in Caspian~~	~~23/02/2018~~	~~07/03/18~~	~~07/03/18~~
24	Reception: Entry matting	Forbo Flooring UK / Nuway Grid Coral Brush Wiper Hurricane Grey 5721. Silver aluminium wiper / scraper	Hurricane Grey 5721	06/02/2018	07/03/18	07/03/18
25	Reception: Feature walls	Bespoke Panelling System comprising of 12mm thick Fenix NTM Decorative colour matched core material with angular engraved design.	0720 Nero Ingo	Oct-18	08/10/18	23/01/19
26	Reception: Paint finishes generally	Dulux Trade Diamond Matt	Various - See 40-901	Apr-18	08/10/18	08/10/18
27	Reception: soft furnishing strategy	As per interior fit out document	TBC	Apr-18	08/10/18	08/10/18
28	New Stair : Flooring	Forbo Flooring UK / Marmoleum Piano; Greenwood	Greenwood	23/02/2018	07/03/18	07/03/18
29	Concrete Cill Plinth	To match existing	To match existing	01/08/2018	3/08/18	15/08/18

	Reviewed and Approved by MCC
	Removed from Tracker -No Action Required