Highways Schedule of Key Dates - Heron House

Based on Kier Programme Rev 17A

Updated on 27/09/2017

OUT OF HOURS WORKING

Activity	Programme Week No	Start Date	Finish Date	Duration	Working Hours	Highway	Notes	Mitigation
Albert Square Scaffold								
Base Out Scaffold - Albert Square	Week 11	08/01/2018	10/01/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Hoarding - Boxing in Standards	Week 11	09/01/2018	11/01/2018	3d	10pm - 6am	Y		Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Strike Base Out	Week 30	21/05/2017	23/05/2017	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Brazzenose Street Scaffold								
Base Out Scaffold - Brazzenose Street	Week 11	08/01/2018	10/01/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Hoarding - Boxing in Standards	Week 11	09/01/2018	11/01/2018	3d	10pm - 6am	Y		Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Strike Base Out	Week 29	18/05/2018	22/05/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Lincoln Square Scaffold								
Base Out Scaffold - Lincoln Square	Week 11	11/01/2018	15/01/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Hoarding - Boxing in Standards	Week 14	01/02/2018	15/02/2018	3d	10pm - 6am	Y		Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Strike Base Out	Week 35	29/06/2018	03/07/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Lloyd Street Scaffold								
Base Out Scaffold - Lloyd Street	Week 11	11/01/2018	15/01/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Hoarding - Boxing in Standards	Week 11	12/01/2018	16/01/2018	3d	10pm - 6am	Y		Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Strike Base Out	Week 35	27/06/2018	29/06/2018	3d	10pm - 6am	Y	Temporary loading area of heras fence cleared at the end of each shift. Loading gantry erected for store of material above ground to remain during erection period.	Consultation with all neighbours, TBT to contractors to minimise undue noise disruption.
Albert Square Elevation **Chamfered Elevation of Albert Sq & Brazennose**								
Corner glazing Temporary hoarding	Week 29	16/05/2018	17/05/2018	2d	10pm - 6am	Y		
Install curtain walling - Glazing	Week 31	29/05/2018	30/05/2018	2d	10pm - 6am	Y	Over night bus stop closures required on Albert Sq and tempoarary mini crane set up for during shift only.	Lifting operation only out of hours all fixing during day to minimise noise. Sleeper protection to
Brick Cleaning								
All areas above Level 1 - external elevation	Week 14	01/02/2018	05/02/2018	3d	3am - 7.30am		Work completed off scaffold	Generator masking required. Situate in courtyard.
All areas below Level 1 - external (At agreed working hours to avoid disruption)	Week 30	24/05/2018	31/05/2018	1w	3am - 7.30am	Y		Pole access generally.
Brazennose Elevation **Brick Cleaning**								
All areas above Level 1 - external elevation (At agreed working hours to avoid disruption)	Week 14	01/02/2019	05/02/2018	3d	3am - 7.30am		Work completed off scaffold	Generator masking required. Situate in courtyard.
All areas below Level 1 - external & courtyard (At agreed working hours to avoid disruption)	Week 29	17/05/2018	23/05/2018	1w	3am - 7.30am	Y		Pole access generally.
Lincoln Square Elevation **Brick Cleaning**								
All areas above Level 1 - external elevation (At agreed working hours to avoid disruption)	Week 17	21/02/2018	23/02/2018	3d	3am - 7.30am		Work completed off scaffold	Generator masking required. Situate in courtyard.
All areas below Level 1 - external & courtyard (At agreed working hours to avoid disruption)	Week 36	04/07/2018	10/07/2018	1w	3am - 7.30am	Y		Pole access generally.
Lloyd Street Elevation **Window Replacement**								
Replacement windows First Floor - OUT OF HOURS	Week 27	01/05/2018	22/05/2018	3w	4.30pm - 12.30am			
Replacement windows Ground Floor - OUT OF HOURS	Week 36	02/07/2018	13/07/2017	2w	4.30pm - 12.30am	Y		Localise fencing on window by window basis removed at end of shifts.
Brick Cleaning								
All areas above Level 1 - external elevation (At agreed working hours to avoid disruption)	Week 17	21/02/2018	23/08/2018	3d	3am - 7.30am		Work completed off scaffold	Generator masking required. Situate in courtyard.
All areas below Level 1 - external (At agreed working hours to avoid disruption)	Week 44	29/08/2018	04/09/2018	1w	3am - 7.30am	Y		Pole access generally.
Internal Works **First Floor** **Lloyd Street - Registrars - OUT OF HOURS**								
Strip Out Ceiling Required for Works - OUT OF HOURS	week 26	27/04/2018	03/05/2017	1w	4.30pm - 12.30am		Works within building only	Completed out of hours to avoid disruption to registrar ceremonies.
Distribution board Relocated. - OUT OF HOURS	week 27	04/05/2018	08/05/2018	2d	4.30pm - 12.30am		Works within building only	Completed out of hours to avoid disruption to registrar ceremonies.
High Level M&E First fix (Fire alarm and Heating) - OUT OF HOURS	week 28	08/05/2018	12/06/2018	5w	4.30pm - 12.30am		Works within building only	Completed out of hours to avoid disruption to registrar ceremonies.
Strip Out & replace Busbar to service Riser - OUT OF HOURS	week 27	04/05/2018	11/06/2018	5w	4.30pm - 12.30am		Works within building only	Completed out of hours to avoid disruption to registrar ceremonies.
Replace Ceilings - OUT OF HOURS	week 33	11/06/2018	19/06/2018	1w 2d	4.30pm - 12.30am		Works within building only	Completed out of hours to avoid disruption to registrar ceremonies.
Ground Floor Areas / Receptions **Albert Square Reception** **Externals / Structural works**								
Erect hoarding to external perimeter	week 11	08/01/2018	10/01/2018	3d	10pm - 6am	Y		Consultation with neighbours, avoid weekends.
Amend Line of External Hoarding	week 30	21/05/2018	22/05/2018	2d	10pm - 6am	Y		Consultation with neighbours, avoid weekends.
Strip External Hoarding	week 37	09/07/2018	09/07/2018	1d	10pm - 6am	Y		Consultation with neighbours, avoid weekends.
Brazennose St Reception **Demolition / Structural Works**								
Erect hoarding to external perimeter	Week 12	15/01/2018	17/01/2018	3d	10pm - 6am	Y	Consider completing this work in normal hours with section temporary fenced around hoarding?	Consultation with neighbours, avoid weekends.
Amend Line of External Hoarding	Week 24	11/04/2018	12/04/2018	2d	10pm - 6am	Y	as above	Consultation with neighbours, avoid weekends.
Strip External Hoarding	Week 37	08/07/2018	09/07/2018	2d	10pm - 6am	Y	as above	Consultation with neighbours, avoid weekends.
Lloyd St Reception								
Canopy Install - OUT OF HOURS	Week 26	23/04/2017	24/04/2017	2d	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Demolition / Structural Works **Phase 1**								
Protect Travertine - OUT OF HOURS	Week 6	04/12/2017	05/12/2017	2d	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Lloyd Street Reception Erect Screen to enable lift works - OUT OF HOURS	Week 5	06/12/2017	09/01/2018	1w	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Phase 2								
Protect Travertine - OUT OF HOURS	Week 16	14/02/2018	15/02/2018	2d	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Lloyd Street Reception Dismantle and re-erect Screen to enable lift works - OUT OF HOURS	Week 19	07/03/2018	13/03/2017	1w	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Fit-Out **Main Reception - Phase 1** **HL M&E**								
Electrical Containment - OUT OF HOURS	week 12	17/01/2018	19/01/2018	3d	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Fire Alarm Wiring - OUT OF HOURS	week 13	25/01/2018	25/01/2018	1d	4.30pm - 12.30am		Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.

Stone Floor Tiling (Cuts - Out of Hours)	week 18	27/02/2018	03/03/2018	4d	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Main Reception - Phase 2							
Electrical Containment - OUT OF HOURS	week 19	02/03/2018	05/03/2018	2d	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Fire Alarm Wiring - OUT OF HOURS	week 19	08/03/2018	08/-3/18	1d	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Clean travertine - OUT OF HOURS	week 23	03/04/2018	09/04/2018	1w	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Stone Floor Tiling (Cuts - Out of Hours)	week 25	16/04/2018	19/04/2018	4d	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.
Install Curtain Walling - OUT OF HOURS	week 25	18/04/2018	24/04/2018	1w	4.30pm - 12.30am	Works inside registrar demise	Completed out of hours to avoid disruption to registrar ceremonies.

Highways Schedule of Key Delivery Dates - Heron House

Based on Kier Programme Rev 17A

Updated on 27/09/2017

Early Deliveries

Activity	Start Date	Finish Date	Duration	Time slot	Mitigation
Albert Square Reception					
Delivery of groundworkers plant	25/01/2018			5.30am - 7.30am	
Delivery of piling equipment	05/02/2018			5.30am - 7.30am	
Removal of Piling arisings	05/02/2018	07/02/2018	3d	5.30am - 7.30am	
Delivery of Temporary works	06/03/2018			5.30am - 7.30am	
Delivery of Structural Steel	28/03/2018			5.30am - 7.30am	
Reinforcment for Concrete beam	17/04/2018			5.30am - 7.30am	
Removal of Temporary works	17/05/2018			5.30am - 7.30am	
Muck away	15/02/2018			5.30am - 7.30am	
Pre-cast Panels - Multiple deliveries	11/06/2018	22/06/2018	10d	5.30am - 7.30am	
Glazing for Reception	29/05/2018	05/06/2018	5d	5.30am - 7.30am	
Deliver Revolving Door	14/08/2018			5.30am - 7.30am	
Deliver Paving for relaying	27/06/2018			5.30am - 7.30am	
Brazzenose Street Reception					
Delivery of Steel Posts	09/03/2018	26/03/2018		5.30am - 7.30am	
Delivery of Curved Steel Beam	05/03/2018	06/03/2018	2d	5.30am - 7.30am	
Curtain Walling glass Delivery	15/03/2018	23/01/2018	5d	5.30am - 7.30am	
Roof					
Steel to roof - Multiple	06/04/2018	03/05/2018		6.30am - 7.30am	Into courtyard area for lifting with crane
Condensors to roof - Multiple	26/04/2018	17/05/2018		6.30am - 7.30am	Into courtyard area for lifting with crane

Highways Schedule of Key Permit Dates - Heron House

Based on Kier Programme Rev 17A

Updated on 27/09/2017

Permit Dates

FOOTPATH AND ROAD CLOSURES / PARKING BAY SUSPENSION / BUS BAY CLOSURE

Activity	TYPE	Start Date	Finish Date	Duration	Time slot	Mitigation
Install curtain walling - Glazing (overnight) Albert Sq	Bus Bay Closure	29/05/2018	30/05/2018	2d	Overnight	
Lloyd St Replacement windows Ground Floor - OUT OF HOURS	partial footpath Closure	02/07/2018	13/07/2018		Overnight	
Steel to roof	Parking Bay suspension	06/04/2018	03/05/2018		Day	
Condensors to roof	Parking Bay suspension	16/04/2018	17/05/2018		Day	
Perimeter scaffold	Scaffold permit	08/01/2018	03/07/2018		continuous	
Albert Square hoarding	Hoarding permit	08/01/2018	09/07/2018		continuous	
Brazennose St hoarding	Hoarding permit	15/01/2018	09/07/2018		continuous	