SCHEDULE OF WORKS-MITIGATION MEASURES		To accompany method statement	REAR OF 20 HILTON STREET
Indicating the effect of the proposals on the existing historic surfaces and elements and mitigation measures to be undetaken			
Element of original fabric affected	Proposals affecting the element	Potential effect on the element	Mitigation methods
Existing external wall (inside existing original façade recess to the rear of 20 Hilton Street)	Fitting new steel framed condenser support framework and 2no air conditioning condensers c/w supply pipework to point of entry to 14 Little Lever street	Penetration of masonry with fixing holes 16mm diameter	If the framework is ever removed the holes can be filled with matching epoxy resin filler to match the brickwork.
			Pipe runs to follow existing telecom lines to group services together to minimise impact