Skip Hire All Waste Ltd	METHOD STATEMENT

PROJECT	Manchester Superstore - Longsight	DATE	23/05/2016

ACTIVITY	Demolition	AUTHOR	Glyn Carmody

ORGANISATION/COMPANY IN CONTROL OF OPERATION

Skip Hire All Waste & Demolition

24 Avondale Road
Edgeley
Stockport
SK3 9NX
T: 0161 374 2059
M: 07930 877852
E: glyn.carmody@ntlworld.com

NAMED INDIVIDUAL RESPONSIBLE FOR ACTIVITY AND ITS SAFETY

Glyn Carmody

LOCATION OF ACTIVITY INCLUDING ACCESS AND RESTRICTIONS

Manchester Superstore
536-542 Stockport Road
Longsight
Manchester
M12 4JJ

Access is currently at the rear of the building.
Access will be from the service road at rear – Dencombe Street.

ARRANGEMENTS FOR CHANGING/DEVIATING FROM METHOD STATEMENT

Consultation with client and construction safety consultant

GENERAL DESCRIPTION OF ACTIVITY

1. Dismantling and removal of former supermarket structure (part-1/part 2-storey).
2. Men using hand tools will soft strip the interior, front 1-storey area of the supermarket, load into the skips provided, and remove safely from site.
3. Men using hand tools will dismantle the front flat roof, load into the skips provided, and remove safely from site.
4. Men using hand tools will remove the roof and trusses from the rear, 2-storey area of the supermarket, load into the skips provided, and safely remove from site.
5. Men using hand tools will remove brickwork walls and floor slabs with the assistance of a 13 tonne excavator, load into skips, and remove safely from site. This process will be engaged in sequence all the way down to ground floor on the 2-storey part of the building. The ground floor slab will then be broken out, loaded onto skips, and removed safely from site.
6. The demolished site area will be graded and leveled to allow for a geotextile membrane and crusher run limestone piling mat to be installed for others.
7. Upon completion site will be left in a clean and tidy state.

OPERATIVES & TRAINING REQUIREMENTS

Competent, trained and experienced operatives (refer to training records).

GENERAL WORKING ENVIRONMENT CONSIDERATIONS

- Supervisor to control all operations.
- Weather conditions.
- Asbestos Containing Materials (ACM's).
- Welfare facilities will be provided by client.
- Light.

EMERGENCY PROCEDURES INCLUDING LOCATION OF EMERGENCY EQUIPMENT

- First Aider(s) on site.
- Firefighting equipment.

PROTECTION OF OTHERS WHO MAY BE AFFECTED BY THE WORKS

Scaffolding will be erected to the front of building with full debris netting and protected public walkway to safeguard passing members of the public.

Works carried out at the front of building to be done at quiet times.

Complete exclusion zone to be set up and monitored in accordance with *BS 6187:2000 Clause 13 – Safe Working Spaces & Exclusion Zones*.

Conspicuously sign the existing building and external perimeter exclusion zone fencing, indicating "DANGER STRUCTURE" and "DANGER – DEMOLITION IN PROGRESS".

Vigilantly supervise potential access to site.

PLANT & EQUIPMENT

Typically;

- JCB 130 13 tonne 360 excavator with attachments.
- 8 wheel hook-lift + bin.
- Welfare provided by client in adjacent property.
- 4-leg and 2-leg chains with hooks and D shackles.
- Hand tools and power tools.

MATERIALS

n/a

STORAGE

n/a

SAFETY CRITICAL STAGES

- Evacuation of occupants from adjacent buildings and site
- Disconnected and isolation of services
- Protection of utility meters and/or equipment identified on site/external to the property.
- Restricted access.
- Asbestos Demolition Survey.
- Overhead wires/cables.
- Dust and asbestos fibre suppression and containment.
- Ground conditions.
- Weather conditions.
- Integrity of exclusion zones.
- Access and egress.
- Traffic management and vehicle supervision/Banksman.
- Plant operation checks.
- Records of Thorough Examination.
- PUWER 1998 – Records of Inspection.
- Training provenance.

SATISFACTORY COMPLETION TO SPECIFICATION, IMPOSED CONDITIONS AND LEGAL COMPLIANCE

To be signed off by client.

PROTECTION OF RE-EXPOSED PARTY WALLS

Any re-exposed party wall structures to be battened out and either felted or fitted with visqueen membrane sheeting as a temporary measure until construction of new adjoining boundary wall has started.

Further recommendation to re-point brickwork to any re-exposed party wall (to aid structural integrity), where required, after removal of felt and battens, and prior to commencement of construction of any new adjoining boundary wall.

ADDITIONAL INFORMATION

Provisional start date is to be advised.

All services to be terminated before commencement of demolition works.

Completion date within 3 weeks of main demolition works commencement.