KEARY DEVELOPMENTS LTD

FAX HEADER

F.A.O: Glen – ADT Workplace

FROM: Richard Keary

No of Pages: 3 (Inc this page)

Subject: Method Statement

Comments:

Any problems with this fax please contact

0161 337 8697

1 BOWLAND ROAD, DENTON, MANCHESTER
M34 2GD
EMAIL: Richard.keary@virgin.net
Mobile No: 07957 477592

KEARY DEVELOPMENTS

Method Statement

TURING HOUSE MANCHESTER SCIENCE PARK
PAVED HARDSTANDING AND DWARF WALL

1. Area to be Cat scanned for services
2. Check for overhead cables
3. Any service drawings to be given to contractor by employer
4. Excavation to reduced level and foundation trench by mini excavator 360°slew with competent Banks man in attendance.
5. Excavated materials removed from site by 7 ½ tonne tipper wagon and loaded by mini excavator.
6. Formation to be well consolidated and any soft spots to be excavated and filled with stone.
7. Sub base material laid by mini excavator with competent Banks man in attendance and well consolidated.
8. Lay flags to match existing on sand and cement bed
9. Concrete to wall foundations
10. Brickwork to foundations and dwarf wall.
11. Handrails drilled to wall
12. Service duct entry core drill existing brickwork.
13. `Shallow ducting trench for new duct
14. Reinstatement of existing flag area.
15. All operatives to wear appropriate PPE helmets high vis vests safety boots etc.

KEARY DEVELOPMENTS

RISK ASSESSMENT

PAVED AREA DWARF WALL

1 **All operatives to wear appropriate PPE as before described.**

2 **All operatives to site inducted to safe working methods and site conditions**

3 **All works to be fenced off during operations from public.**

4 **All excavations shallow excavation**

Site Low – Medium Risk

Basic general site awareness

