NORTH

Holy Trinity C of E Primary School

New Temporary Car Park (over existing grassed area to provide 7 spaces).

New 1.8m wide tarmac pathway to new and existing cabins

Timber steps and landing.

New 2.5m lg ramp formed in hardstanding to accommodate height difference between new and existing car parks.

New concrete bollards.

Proposed position of New Springfield Temporary Accommodation Blocks as per Springfield Drg No 15788 HOLY (to be positioned over second row of car spaces to accommodate the proposed permanent extension to the school).

Approximate position of SVPs.

Timber steps, landing and access ramp.

New concrete bollards to protect A/C Units and provide safe pedestrian access.

New 1.8m wide tarmac pathway to new and existing cabins

New 1.8m wide tarmac pathway to new and existing cabins

New 1.8m wide tarmac pathway to new and existing cabins

Timber steps and landing.

Remove existing 50mm square topped kerb and feather in new tarmac with existing car park surface.

4800

430

3473

3825

6489

15050

Approximate location of existing I.C.

Approximate location of existing I.C.

Legend:

Rev	Description	By	Date
A	Cabin moved to accommodate future development and extra parking added.	RG	17 06 14

Capital Programmes & Property
Growth & Neighbourhood Directorate

Manchester City Council
PO Box 532 Town Hall
Manchester
M60 2LA

JOB TITLE	DRAWING TITLE
Holy Trinity Temporary Classroom Installation Summer 2014	Site Plan
JOB NO	**DRAWING NO**
ED 42328	0020

DATE	SCALE	DRAWN	REVISION
25 April 2014	1:100	RG	A

MANCHESTER CITY COUNCIL