BESPOKE PLASTER MOULDINGS LTD

Unit 1C/1D Kirkfield Industrial Centre

Whackhouse Lane

Yeadon

LEEDS LS19 7LY

TEL: 0113 250 9685

Mobile: 07710 485883

Method Statement for works Cut & Craft – Manchester

Ceiling Rose

First Visit

Remove the 2 damaged roses. It is hard to tell how the existing roses have been constructed, depending on how, will depend on whether we can remove in one piece or have to remove in pieces.

Once the roses (whole or in sections) are in our workshop, we will remove the paint, we will spin a mould of the existing plain section. The enrichments will be touched up if needed and a silicone rubber reverse mould will be made.

Depending on which way we mould it, the plain section will have a plaster reverse mould made and we will stick the enrichments in and make a silicone rubber reverse mould.

We will then cast enough for 2 complete ceiling roses and 1 extra middle.

Visit 2

Back on site we will either fix the complete roses by sticking with filler and screws into the joists or fix the plain section with filler and screws and stick in and screw if necessary, the enrichments. The middle section of the other roses will be stuck and screwed, all the roses will be filled and made good, ready for decoration by others.

Yours faithfully

Stephen Jessop

Managing Director