GENERAL NOTES:

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS AND ENGINEERS DRAWINGS AND SPECIFICATIONS.
2. DESIGN BASED ON TOPOGRAPHICAL SURVEY AND CCTV SURVEY INFORMATION AVAILABLE AT THE TIME OF DESIGN.
3. DO NOT SCALE THIS DRAWING. ANY AMBIGUITIES, OMISSIONS AND ERRORS ON DRAWINGS SHALL BE BROUGHT TO THE ENGINEERS ATTENTION IMMEDIATELY. ALL DIMENSIONS MUST BE CHECKED / VERIFIED ON SITE.
4. ALL DIMENSIONS ARE IN METRES AND LEVELS IN METRES ABOVE ORDNANCE DATUM UNLESS OTHERWISE NOTED.
5. COVER LEVELS, GULLY POSITIONS, AND BUILDINGS LOCATION ARE APPROXIMATE AND SHALL BE CONFIRMED BY ARCHITECT/ LANDSCAPE ARCHITECT.
6. FOR DRAINAGE LAYOUT PLEASE SEE CURTINS DRAWING: TIS-CUR-XX-B1-DR-C-5200_PROPOSED BASEMENT DRAINAGE LAYOUT, TIS-CUR-XX-00-DR-C-5201_PROPOSED GROUND FLOOR DRAINAGE LAYOUT.

Manhole schedule

MH REF	CL (mAOD)	IL (mAOD)	DEPTH TO SOFFIT (m)	DS PIPE DIA (mm)	MH DIA (mm)	MH TYPE	COVER SIZE (mm)	COVER CLASS	COVER TYPE	RECESSED	RESTRICTED ACCESS	BACK DROP	EASTINGS	NORTHINGS	COMMENTS
F1	32.900	31.620	1.13	150	450	TYPE 3 PPIC	430	B125	DOUBLE SEALED	Y	N		383717.404	398243.863	
F2	32.900	31.500	1.25	150	450	TYPE 3 PPIC	430	B125	DOUBLE SEALED	Y	Y		383722.047	398243.889	RESTRICTED ACCESS MAX 350 OPENING
F3	32.900	31.190	1.56	150	450	TYPE 3 PPIC	430	B125	DOUBLE SEALED	Y	Y		383725.186	398268.378	RESTRICTED ACCESS MAX 350 OPENING
F4	32.900	31.750	1.00	150	450	TYPE 3 PPIC	430	B125	DOUBLE SEALED	Y	N		383706.167	398260.233	
F5	32.900	30.970	1.78	150	450	TYPE 3 PPIC	430	B125	DOUBLE SEALED	Y	Y		383708.221	398272.361	RESTRICTED ACCESS MAX 350 OPENING
F6	32.900	30.730	2.02	150	TO PUMP SPECIALIST	TO PUMP SPECIALIST	TO PUMP SPECIALIST	TO PUMP SPECIALIST	DOUBLE SEALED	Y	N		383718.128	398270.972	BY PUMP SUPPLIER PROVIDING 24 HOUR STORAGE. INVERT LEVEL SHOWN REFERENCES LOWEST INLET PIPE LEVEL.
F7	OMITTED														
SW1	OMITTED														
C01	OMITTED														
C02	OMITTED														

CONSTRUCTION RECORD - FINAL CONSTRUCTION

THE INFORMATION IS BASED ON CONFIRMATION FROM THE CONTRACTOR OF THE INSTALLED WORKS. THERE MAY BE VARIATIONS ON SITE WHICH ARE NOT REFLECTED ON THIS DRAWING AND HAS NOT BEEN VERIFIED BY CURTINS.

Rev:	Description:	Date:	By:	Chkd:
C04	FINAL CONSTRUCTION ISSUE	13.08.24	CG	CG
C03	MANHOLES F1 & F2 MOVED, F7 NOW PRIVATE	10.01.23	CG	CG
C02	STAGE 5 UPDATE	02.12.22	CS	MW
C01	STAGE 5	30.08.22	CS	CG
P02	DRAWING NUMBER UPDATED	18.03.22	CS	CG
P01	STAGE 3	23.06.21	CS	CD

curtins

Merchant Exchange, 17-19 Whitworth Street West, Manchester, M1 5WG
0161 236 2394
manchester@curtins.com
www.curtins.com

Civils & Structures • Transport Planning • Environmental • Infrastructure • Geotechnical • Conservation & Heritage • Principal Designer
Birmingham • Bristol • Cambridge • Cardiff • Douglas • Dublin • Edinburgh • Glasgow • Kendal • Leeds • Liverpool • London • Manchester • Nottingham

Status: FINAL CONSTRUCTION

Project: THE ISLAND SITE MANCHESTER

Drg Title: PROPOSED MANHOLE SCHEDULE

Size:	Date:	Drawn By:	Designed By:	Checked By:
A1	26.03.21	CG	CG	CG

Scale: 1:250

Project No:	Originator:	Volume:	Level:	Type:	Role:	Category / Number:	Rev:
TIS	- CUR -	XX -	ZZ -	DR -	C -	5231	- C04

\\ma-fs-1\Projects\070001 - 071000\070298 - Island Site, Manchester\04-Production\HA-Models-Drawings\C\CAD\92\