clancy consulting			Project:	VARLEY STREET SEN SCHOOL					VAR-CCL-ZZ-00-SH-S-48001						
			Job No:	1-21628					Prepared By:	GCM		Sheet No:	1 of 1		
			Site Ref:	MINESHAFT CAPPING RC DETAILS					Prepared Date:	06.02.24		Rev :	C01		
			BAR BENDING SCHEDULE						Checked By:	CE		Rev Date:	06.02.24		

Member	Bar Mark	Type	Size	No. of mbrs	No. of bars in each	Total	Length of each bar (mm)+	Shape Code	A*	B*	C*	D*	E/R*	Rev letter	Weight (kg)
MINESHAFT 1 CAPPING	1	B	40	1	132	132	6450	00	6450						8398
	3	B	25	1	66	66	3100	13	1500	185	1500				784
	4	B	25	1	66	66	3150	13	1500	265	1500				797
	5	B	16	1	36	36	1600	98	500	115	500	500			91
MINESHAFT 2 CAPPING	1	B	40	1	132	132	6450	00	6450						8398
	3	B	25	1	66	66	3100	13	1500	185	1500				784
	4	B	25	1	66	66	3150	13	1500	265	1500				797
	5	B	16	1	36	36	1600	98	500	115	500	500			91
HEADED ANCHOR COUPLERS ALSO REQUIRED. REFER TO DRAWING FOR SCHEDULE.															

This Schedule complies with BS8666:2005 *Specified in multiples of 5mm +Specified in multiples of 25m

Diameter	mm	6	8	10	12	16	20	25	32	40	50		ALL BARS THIS SHEET	
Wieght	kg	0	0	0	0	181	0	3161	0	16796	0		TOTAL (kg)	**20139**