METHOD STATEMENT
FLOORING TO 38 MOSLEY STREET
MANCHESTER

Project No: Email Quotation dated 22.07.2022 **Project Engineer: Steven Pickford**

Site Specific Information

1 All operatives will report to Reception before entering site.
2 All operatives will undergo CubicWorks site induction prior to commencing work on site, if required.
3 All operatives will abide by CubicWorks safety policy for outside contractors and subcontractors (this should be made available by CubicWorks).
4 All operatives will abide by CubicWorks site rules.

Site Operatives

1 All operatives are competent in Health and Safety and hold the relevant certificates applicable..
All our operatives are fully conversant with the Health & Safety at Work Act and are responsible for their own and all site operatives' safety.
Site supervisor will be Steven Pickford, labour will be introduced to site as required and will follow the previously mentioned site induction procedure.

Equipment to be used

Trimming knives - Quality, heavy duty trimming knives.
Dust masks (EN149 -2001).
Gloves – Cut 5 Resistant (EN 388).
Correct PPE – Face masks, Gloves etc.
Roller /Hand trowel
Hot air Gun

Flooring work to be undertaken as per CubicWorks programme of works during normal working hours Monday to Friday.

CubicWorks site foreman will ensure that all current Government guidelines are in place.

CFC will ensure that their fitters follow the current Government recommendations/ directives whilst undertaking the flooring works on site.

METHOD STATEMENT
FLOORING TO 38 MOSLEY STREET
MANCHESTER

Take up and removal of existing flooring to be undertaken by others.

Interface Step This Way Carpet Tiles

1. CFC will apply a coat of latex screed and allow to dry..
2. CFC will supply and fit Interface Step This Way Carpet Tiles, colour Alba, **laid monolithic**, stuck in approved GEKKO G57 adhesive, finished as deemed necessary to complete the installation.
3. CFC will remove any unwanted rubbish to ensure the room if left free of any debris.

IVC ISAFE 70 Material Odin Polished Steel

1. CFC will supply apply a coat of Ardex NA screed and allow to dry..
2. CFC will then supply and fit IVC ISAFE 70 Material Odin Polished Steel sheet vinyl, **laid flat fit/site form 100mm where required**, stuck in approved adhesive Uzin 2000S and finished as deemed necessary to complete the installation.
3. CFC will remove any unwanted rubbish to ensure the room is left free of any debris.

Black Rubber Jaymart Bladerunner Everoll Basic

1. CFC will prepare the flooring as necessary ready to receive floor coverings.
2. CFC will then supply and fit Black Rubber Jaymart Bladerunner Everoll Basic, colour Black/Black, stuck in approved adhesive, finished as deemed necessary to complete the installation.
3. CFC will remove any unwanted rubbish to ensure the room is left free of any debris.

CFC have included for a 3mm coat of screed to Entrance Matting
Matworks Black Coir Matting (No Logo) included within our costs – PDF Attached

We do not anticipate the installation of flooring to effect any of the heritage element within 38 Mosley Street. When completing preparation works in the form of a base screed layer, careful installation will be undertaken when feathering in the screed towards the perimeter walls. This will be undertaken in a careful manner in order to prevent any damage to the existing skirting details. No further impact is expected to heritage elements around the flooring installation.

Prepared by…D. Wilson Signed…

Date :

==========

DISTRIBUTION LIST

☒ Client ☒ Cheshire Flooring Contractors Limited ☐ Subcontractors ☐ Other Contractors