Ashlea Landscaping Ltd
Scotland Road
Carnforth

LA5 9RE

Mobile:
Matt.Jarvis@ashlea-landscaping.co.ukLancashire

**Treestyle Consultancy Ltd**

07872064313

info@treestyleconsultancy.co.uk

## General Tree Assessment (Summary)

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| G4 | A Group | 12 | 25 | M | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: A group of predominantly sycamore, cherry, elm and beech providing great urban greening work would life benefits. Limited visual assessment due to dense vegetation. Canopies growing through telephone wires to be printed away from | | | | | | | | | |
| G82 | A Group | 30 | 20 | M | | Ivy :: Sever/remove ivy | 6 Months | No | 25-Sep-25 |
| Comment: Several large lime and alder with restricted visual assessment due to dense vegetation. High occupancy being residential properties. Remove ivy and allow for access to inspect the trees | | | | | | | | | |
| G92 | A Group | 4 | 5 | Dead | Poor | Fell :: Fell and replant space | 3 Months | No | 25-Sep-25 |
| Comment: Two dead thuja | | | | | | | | | |
| G166 | A Group | 8 | 12 | SM | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: A group of several small ash, elder and maple trees touching buildings and shading security cameras, ash suffering from Ash dieback (Hymenocyphus fraxineus) to be felled | | | | | | | | | |
| G167 | A Group | 5 | 25 | SM | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: A group of several small thorn, maple and hazel trees with low canopies over seating | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| G281 | A Group | 8 | 7 | SM | Poor | Fell :: Fell and replant space | Next Insp. | No | 25-Sep-25 |
| Comment: A group of three ash, sycamore trees growing through fencing and overhanging parking | | | | | | | | | |
| G293 | A Group | 8 | 15 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Group of privet, cherry and holly with low canopies over parking to be raised | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| G337 | A Group | 5 | 0 | M | Fair | Prune :: From buildings/structure/tree by 0.5m | Next Insp. | No | 25-Sep-25 |
| Comment: A group of self seeded species to close to building to be either pruned or removed | | | | | | | | | |
| G338 | A Group | 3 | 8 | M | Fair | Raise low canopy :: To 2.5m | Next Insp. | No | 25-Sep-25 |
| Comment: A group of neighbouring trees overhanging access | | | | | | | | | |
| G339 | A Group | 8 | 12 | M | Poor | Prune :: From buildings/structure/tree by 0.5m | Next Insp. | No | 25-Sep-25 |
| Comment: A group of self seeded species to close to infrastructure such as cables and walls with limited life potential and inspection | | | | | | | | | |
| G346 | Common Hazel | 5 | 6 | M | Fair | Coppice :: To 0.5m stumps | 6 Months | No | 25-Sep-25 |
| Comment: Multiple stems reducing life potential. Canopy touching building | | | | | | | | | |
| G382 | A Group | 4 | 4 | SM | Good | Prune :: From buildings/structure/tree by 0.5m | 3 Months | No | 25-Sep-25 |
| Comment: Good visual aesthetics with low occupancy and life potential. A group of bay laurel growing around the lamp and over road | | | | | | Raise low canopy :: To 3.0m | 3 Months | No | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T2 | Bird Cherry | 4 | 4 | SM | Good | Raise low canopy :: To 2.0m | 6 Months | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential. Low canopy over parking and beneath wires | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T13 | Wild Cherry | 5 | 4 | SM | Good | No action :: Unspecified | | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low occupancy and good wildlife and life potential | | | | | | | | | |
| T14 | Wild Cherry | 5 | 4 | SM | Good | Raise low canopy :: To 2.0m | 1 Month | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low occupancy and good wildlife and life potential. Low canopy over seating | | | | | | | | | |
| T15 | Common Beech | 7 | 5 | SM | Good | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low occupancy and good wildlife and life potential. Prune away from street signage | | | | | | | | | |
| T16 | White Spruce | 3 | 2 | SM | Poor | Fell :: Fell and replant space | 6 Months | No | 25-Sep-25 |
| Comment: Succumbed to drought stress with minimal foliage due to irreversibl drought stress. Replant winter 2025 | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T22 | Common Lime | 22 | 6 | M | Fair | Prune :: From buildings/structure/tree | 3 Months | No | 25-Sep-25 |
| | | | | | | Raise low canopy :: To 2.5m | 1 Month | No | |
| Comment: Great feature tree lining road with moderate occupancy. Limbs have included bark at 3m, possible lapsed pollard, good life potential. Part of group with good level of protection. Low canopy over public highways and street lighting | | | | | | | | | |
| T23 | Common Beech | 7 | 5 | SM | Fair | No action :: Unspecified | | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential. Pos ible drought stress | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T24 | Common Beech | 7 | 5 | SM | Good | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential. Low canopy over public highways and street signage | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T25 | Common Beech | 7 | 5 | SM | Good | Raise low canopy :: To 2.5m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential. Low canopy over infrastructure | | | | | | | | | |
| T28 | Common Lime | 22 | 8 | M | Fair | Prune :: From buildings/structure/tree by 2.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Stem has included bark at 3m, possible lapsed pollard, moderate life potential. Large deadwood overhangs parking to be removed which also touching wires to be pruned back from | | | | | | | | | |
| T29 | Common Beech | 22 | 9 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Good life potential. Large deadwood overhangs grassed area, dense vegetation restricts visual assessment around base. Low canopy growing through telephone wires to be pruned back. | | | | | | | | | |
| T31 | Jacquemont's Birch | 7 | 4 | SM | Good | Raise low canopy :: To 2.0m | 1 Month | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low occupancy and good life potential. Low canopy over seating | | | | | | | | | |
| T37 | Common Beech | 22 | 5 | M | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Moderate life potential. Part of an old hedgerow, now established individual tree that appears to be a lapsed pollard at 2m. Canopy growing through telephone wires to be pruned back | | | | | | | | | |
| T39 | Common Beech | 22 | 6 | M | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Moderate life potential. Part of an old hedgerow, now established individual tree that appears to be a lapsed pollard at 2m. No canopy growing through telephone wires to be pruned back | | | | | | | | | |
| T40 | Common Beech | 22 | 6 | M | Dangerous | Fell :: Fell and replant space | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy.  Part of an old hedgerow, now established individual tree with poor canopy cover resulting from giant pollypore meripulus gigantius fronds at nase | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T41 | Bird Cherry | 3 | 3 | SM | Fair | Raise low canopy :: To 2.0m | 3 Months | No | 25-Sep-25 |
| Comment: Small insignificant tree with low occupancy and limited life potential due to form. Low canopy over public highway | | | | | | | | | |
| T46 | Common Beech | 23 | 8 | M | Poor | Reduce lateral limbs :: Unspecified | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Moderate life potential. Large cavity that's critical point 2.5 meters on stem with large leaning canopy over parking. Reduce branches back to footpath to remove wait in canopy | | | | | | | | | |
| T59 | Common Beech | 25 | 6 | Dead | Dangerous | Fell :: Fell and replant space | Critical | No | 25-Sep-25 |
| Comment: A giant pollypore (meripilus giganteus) found on neighbouring tree must be having an innovation as this is now dead with high occupancy being road, parking and properties | | | | | | | | | |
| T60 | Common Beech | 23 | 12 | M | Fair | Further inspection :: Of roots | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy. Moderate life potential. Part of an old hedgerow, where meripilus giganteus now protrudes from base | | | | | | | | | |
| T69 | Pear | 5 | 2 | SM | Good | No action :: Unspecified | | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential | | | | | | | | | |
| T74 | Scots Pine | 2 | 2 | SM | Good | Raise low canopy :: To 2.0m | 1 Month | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low canopy over footpath | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T75 | Crab Apple | 3 | 2 | SM | Good | Raise low canopy :: To 2.0m | 1 Month | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low occupancy and good life potential. Low canopy over footpath | | | | | | | | | |
| T77 | Unknown | 7 | 3 | OM | Dangerous | Fell :: Unspecified | 1 Month | No | 25-Sep-25 |
| Comment: Good screening and relatively moderate occupancy being a residential garden and leaning with missing canopy. Column of decay up to old wound at 2m | | | | | | | | | |
| T83 | Scots Pine | 7 | 5 | M | Fair | Raise low canopy :: To 2.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great visual aesthetics with low canopy over road and good life potential | | | | | | | | | |
| T94 | Common Beech | 28 | 11 | M | Poor | See Comment :: Unspecified | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree as within car park with high occupancy. Originally part of woodland and now with sudden exposure. Low life potential due to development allaround the tree. Possibly altered soil levels as no trunk flare good form with stressed canopy. Still no evidence of BS5837 protection therefore remedial action must be carried. Especially in light of the history of tree removal with neighbouring stumps, stressed trees and high occupancy. Removal of soil compaction and radial soil amelioration with application of wood chip | | | | | | | | | |
| T96 | Sycamore | 11 | 9 | M | Fair | See Comment :: Unspecified | Next Insp. | No | 25-Sep-25 |
| Comment: Boundary tree as within car park with high occupancy. Originally part of woodland and now with sudden exposure. Moderate life potential due to constraints | | | | | | | | | |
| T98 | Sycamore | 23 | 15 | M | Fair | Remove :: Major dead wood | 1 Month | No | 25-Sep-25 |
| Comment: Boundary tree as within car park with high occupancy. Originally part of woodland and now with sudden exposure. Low life potential due to development allaround the tree. If no evidence of BS5837 protection then tree removal and replacement is the only safe option. | | | | | | See Comment :: Unspecified | Next Insp. | No | |
| T99 | Maple | 3 | 3 | SM | Fair | See Comment :: Unspecified | Next Insp. | No | 25-Sep-25 |
| Comment: Newly planted tree to replace the felled ash, suffering from drought stress, application of wood chip regularly and watering in periods of drought | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T100 | Norway Maple | 3 | 3 | SM | Fair | See Comment :: Unspecified | Next Insp. | No | 25-Sep-25 |
| Comment: Newly planted tree to replace the felled tree, suffering from drought stress, application of wood chip regularly and watering in periods of drought | | | | | | | | | |
| T103 | Sycamore | 14 | 7 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 6 Months | No | 25-Sep-25 |
| Comment: Boundary within car park with high occupancy. Good form and life potential with canopy to be printed back away from street lighting | | | | | | | | | |
| T108 | Common Beech | 7 | 5 | M | Good | Raise low canopy :: To 2.0m | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree withlow canopy over public highway, low occupancy and good life potential. | | | | | | | | | |
| T110 | Common Oak | 9 | 5 | SM | Good | Raise low canopy :: To 4.0m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree with low occupancy and good life potential. | | | | | | | | | |
| T122 | Common Ash | 7 | 4 | SM | Fair | Remove :: Faulted branch/limbs | 3 Months | No | 25-Sep-25 |
| Comment: Street tree with moderate occupancy and life potential Ash dieback (Hymenocyphus fraxineus) may be present. Canopy touching building, removal of smaller stem | | | | | | | | | |
| T123 | Whitebeam | 5 | 7 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Great wildlife benefits with low occupancy and good life potential. Heavily suppressed form creates low canopy over public highways | | | | | | | | | |
| T136 | Common Lime | 5 | 4 | M | Good | Raise low canopy :: To 3.0m | 3 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Crown raise over parking | | | | | | | | | |
| T137 | Hornbeam 'Fastigiata' | 8 | 4 | M | Good | Prune :: From buildings/structure/tree by 0.5m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree with moderate occupancy and good life potential. Growing around street signage | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T143 | Pear | 6 | 2 | SM | Good | No action :: Unspecified | | No | 25-Sep-25 |
| Comment: Feature tree with great visual aesthetics moderate occupancy, good life potential | | | | | | | | | |
| T150 | Common Lime | 19 | 12 | M | Dangerous | Pollard :: Re-pollard | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. Large deadwood and possible lapsed pollard work large regrowth on large cavities | | | | | | | | | |
| T152 | Common Lime | 19 | 6 | M | Dangerous | Pollard :: Pollard to 10 m | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. Large deadwood and possible lapsed pollard, area of decayed lower buttress with small patches of brittle cinder kretzschmaria deutsa. Multiple pruning wounds also suggest internal decay | | | | | | | | | |
| T160 | Common Lime | 22 | 5 | M | Fair | Pollard :: Pollard to 10 m | 6 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. Repollarded at 10m next to larger deadwood over road | | | | | | | | | |
| T163 | Common Lime | 25 | 8 | M | Fair | Remove :: Epicormic growths | 6 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. Large codominant stem at 5m work pruning wounds, climber to observe union and extent of cavities whilst removing the epicormic growth | | | | | | | | | |
| T164 | Common Lime | 25 | 8 | M | Poor | Pollard :: Pollard to 10 m | 6 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. A hole on codominant stem at 3m with bark inclusion with significant lean over road | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T168 | Broad-Leafed Lime | 22 | 8 | M | Good | Prune :: From buildings/structure/tree by1.5m | 3 Months | No | 25-Sep-25 |
| Comment: A tree screening residential properties with high occupancy due to size and proximity to targets. Close proximity to wall with canopy touching building | | | | | | | | | |
| T176 | Hornbeam 'Fastigiata' | 5 | 4 | Dead | Poor | Fell :: Fell and replant space | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree with moderate occupancy and zero life potential. Suffering from drought stress | | | | | | | | | |
| T179 | Common Lime | 5 | 4 | M | Good | Raise low canopy :: To 2.5m | 3 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good potential. | | | ife | | | | | | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T182 | Wild Cherry | 8 | 8 | M | Good | Raise low canopy :: To 5.0m | Critical | No | 25-Sep-25 |
| Comment: Great feature tree with moderate occupancy and good life potential | | | | | | | | | |
| T183 | Common Lime | 5 | 4 | M | Good | Raise low canopy :: To 5.0m | Critical | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. | | | | | | | | | |
| T184 | Common Lime | 5 | 4 | M | Good | Raise low canopy :: To 5.0m | Critical | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. | | | | | | | | | |
| T202 | Sycamore | 17 | 10 | M | Fair | Fell :: Fell and treat stump(s) | Next Insp. | No | 25-Sep-25 |
| Comment: Self seeded tree with moderate occupancy and limited life potential due to poor form and proximity to fencing | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T203 | Sycamore | 17 | 12 | M | Fair | Fell :: Fell and treat stump(s) | Next Insp. | No | 25-Sep-25 |
| Comment: Self seeded tree with moderate occupancy and limited life potential due to poor form and proximity to fencing | | | | | | | | | |
| T204 | Common Lime | 10 | 5 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Growing around street lamp | | | | | | | | | |
| T205 | Common Lime | 10 | 5 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 6 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Growing through telephone wires | | | | | | | | | |
| T206 | Common Lime | 10 | 5 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 6 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Growing through telephone wires | | | | | | | | | |
| T207 | Common Lime | 10 | 5 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 6 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Growing through telephone wires | | | | | | | | | |
| T208 | Common Lime | 10 | 5 | M | Good | Prune :: From buildings/structure/tree by 1.0m | 6 Months | No | 25-Sep-25 |
| Comment: Street tree with great visual aesthetics moderate occupancy, good life potential. Growing through telephone wires | | | | | | | | | |
| T260 | Common Lime | 23 | 9 | M | Good | Re-inspect :: Unspecified | | No | 25-Sep-25 |
| Comment: A good screening tree as at side with high occupancy. Good visual aesthetics and life potential. Restricted visual assessment due to epicormic | | | | | | Remove :: Epicormic growths | Next Insp. | No | |
| T264 | Common Ash | 14 | 6 | M | Fair | Ivy :: Sever/remove ivy | Next Insp. | No | 25-Sep-25 |
| Comment: Limited inspection due to ivy. Possible initial stages of ash dieback Hymenocyphus fraxineus with moderate occupancy | | | | | | Re-inspect :: Once ivy removed | | No | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T265 | Common Ash | 15 | 6 | M | Fair | Ivy :: Sever/remove ivy<br>Re-inspect :: Once ivy removed | Next Insp. | No<br>No | 25-Sep-25 |
| Comment: Limited inspection due to ivy. The initial stages of ash dieback Hymenocyphus fraxineus with moderate occupancy | | | | | | | | | |
| T266 | Common Ash | 15 | 6 | M | Fair | Ivy :: Sever/remove ivy<br>Re-inspect :: Once ivy removed | Next Insp. | No<br>No | 25-Sep-25 |
| Comment: Limited inspection due to ivy. The initial stages of ash dieback Hymenocyphus fraxineus with moderate occupancy | | | | | | | | | |
| T279 | Sycamore | 5 | 5 | SM | Poor | Fell :: Fell to safe height | Next Insp. | No | 25-Sep-25 |
| Comment: A tree within car park with low occupancy. Limited visual aesthetics and life potential. Growing through fencing | | | | | | | | | |
| T280 | Common Holly | 9 | 6 | M | Fair | Prune :: From buildings/structure/tree by1.5m | 6 Months | No | 25-Sep-25 |
| Comment: Great wildlife benefits with moderate occupancy and life potential. Encroaching on to building as is the small sycamore | | | | | | | | | |
| T285 | Ash | 12 | 12 | M | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Boundary tree with initial ash dieback (Hymenocyphus fraxineus) symptoms with small deadwood. Low canopy growing through wires | | | | | | | | | |
| T288 | Silver Maple | 13 | 11 | M | Fair | Reduce faulted limbs/stems :: By 50% | 3 Months | No | 25-Sep-25 |
| Comment: Good visual amenity value, great wildlife benefits, moderate occupancy. Comprised form with codominant stems at 2m towards building which it is touching now | | | | | | | | | |
| T292 | Silver Maple | 10 | 11 | M | Good | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Good visual amenity value, great wildlife benefits, moderate occupancy. Good longevity and form. Low canopy over parking | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T293 | Bird Cherry | 5 | 4 | M | Fair | Prune :: From buildings/structure/tree by 0.5m | 6 Months | No | 19-Feb-24 |
| Comment: Moderate form and life potential, unfortunately located to close to building to allow for any realistic life potential | | | | | | | | | |
| T296 | Common Holly | 8 | 4 | M | Good | Prune :: From buildings/structure/tree by 0.5m | 3 Months | No | 25-Sep-25 |
| Comment: Great wildlife benefits with moderate occupancy and life potential as suppressed. Low canopy over street sign | | | | | | | | | |
| T297 | Common Lime | 23 | 9 | M | Good | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Good form and life potential, providing outstanding aesthetics, great screening and wildlife benefits. Low canopy over public highways | | | | | | | | | |
| T298 | Common Lime | 25 | 11 | M | Good | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Good form and life potential, providing great screening and wildlife benefits. Low canopy over public highways | | | | | | | | | |
| T299 | Common Holly | 5 | 5 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Moderate form and life potential, providing great screening and wildlife benefits. Low canopy over entrance | | | | | | | | | |
| T304 | Common Lime | 18 | 9 | M | Good | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Good form and life potential, providing great screening and wildlife benefits. Low canopy over public highways | | | | | | | | | |
| T309 | Common Horse Chestnut | 25 | 12 | M | Fair | Further inspection :: On internal trunk decay. | 6 Months | No | 25-Sep-25 |
| Comment: Good form and life potential. A tree of great visual aesthetics. High occupancy being businesses, horse chestnut leaf minor causing leaf defoliation. Bacterial wetwood around cavities | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T335 | Magnolia | 4 | 8 | M | Fair | Prune :: From buildings/structure/tree by 1.0m | 3 Months | No | 25-Sep-25 |
| Comment: Multiple stems reducing life potential. Great feature tree touching b uilding | | | | | | | | | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T336 | Pear | 11 | 8 | OM | Dangerous | Fell :: Fell and replant space | 1 Month | No | 25-Sep-25 |
| Comment: Located in garden area with mechanic weak structure with heavily declining canopy | | | | | | | | | |
| T337 | Silver Maple | 14 | 5 | M | Good | Ivy :: Sever/remove ivy | 6 Months | No | 25-Sep-25 |
| Comment: Restricted visual assessment due to prolific ivy. Good specimen with life potential | | | | | | Re-inspect :: Once ivy removed | | No | |
| T338 | Common Ash | 23 | 9 | M | Fair | Fell :: Fell and replant space | 6 Months | No | 25-Sep-25 |
| Comment: Boundary tree and leaning in direction of building with mechanically weak structure and secondary stages of ash dieback Hymenocyphus fraxineus | | | | | | | | | |
| T339 | Silver Maple | 14 | 6 | M | Poor | No action :: Unspecified | | No | 25-Sep-25 |
| Comment: Restricted visual assessment due to prolific ivy. Poor specimen with limited life potential | | | | | | | | | |
| T342 | Sycamore | 4 | 4 | SM | Poor | Fell :: Fell and replant space | Next Insp. | No | 25-Sep-25 |
| Comment: Self seeded tree with limited visual aesthetics low occupancy and life potential due to form and proximity to path. Better to replace with something with longevity | | | | | | | | | |
| T343 | Common Hazel | 4 | 5 | M | Fair | Coppice :: To 0.5m stumps | Next Insp. | No | 25-Sep-25 |
| Comment: Great wild life potential and screening | | | | | | | | | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T348 | Common Holly | 5 | 4 | SM | Good | Prune :: From buildings/structure/tree by 0.5m | 6 Months | No | 25-Sep-25 |
| Comment: Feature tree with great visual aesthetics low occupancy, good life potential, top close to building | | | | | | | | | |
| T351 | Common Hazel | 4 | 5 | M | Fair | Coppice :: To 0.5m stumps | Next Insp. | No | 25-Sep-25 |
| Comment: Great wild life potential and screening | | | | | | | | | |
| T352 | Bird Cherry | 4 | 7 | M | Poor | Fell :: Fell and replant space | | No | 25-Sep-25 |
| Comment: Dead and down to be felled | | | | | | | | | |
| T353 | Lombardy Poplar | 40 | 9 | M | Good | Prune :: From buildings/structure/tree by 0.5m | 6 Months | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and p to targets. Large deadwood with minimal occupancy good form and life poten tial. Telephone wires passing through canopy | | | | | | | | | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T354 | Scarlet Oak | 25 | 9 | M | Poor | Prune :: From buildings/structure/tree by 0.5m | | No | 25-Sep-25 |
| Comment: Great feature tree lining boundary with high occupancy due to size and proximity to targets. Codominant stem with bark inclusion is weighted with high occupancy being nursery and neighbouring building, prune around telephone wires | | | | | | Reduce faulted limbs/stems :: By 30%<br>Remove :: Major dead wood | 3 Months | No<br>No | |
| T356 | Common Holly | 5 | 3 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Great wildlife benefits with low occupancy and limited life potential as suppressed. Low canopy over access | | | | | | | | | |
| T357 | Common Hawthorn | 5 | 4 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Great wildlife tree lining boundary with low occupancy due to size and proximity to targets. Low canopy over access | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T359 | Pear | 6 | 5 | OM | Dangerous | Fell :: Fell and replant space | 1 Month | No | 25-Sep-25 |
| Comment: Significant decline with major deadwood. Cinder fungi on stem leaning over entrance | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| T383 | Apple | 7 | 5 | M | Fair | Remove :: Suspended or broken branches | 3 Months | No | 25-Sep-25 |
| Comment: Small tree providing good screening with good longevity with hanging branch | | | | | | | | | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T392 | Common Lime | 22 | 8 | M | Fair | Raise low canopy :: To 2.5m | 1 Month | No | 25-Sep-25 |
| Comment: Great feature tree lining road with high occupancy due to size and proximity to targets. Small deadwood and damage to buses next to footpath suggesting a history of pruning. | | | | | | | | | |
| T393 | Mountain Ash | 5 | 4 | Dead | Poor | Fell :: Fell and replant space | 3 Months | No | 25-Sep-25 |
| Comment: Great feature tree with moderate occupancy and good life potential. Suffering from drought stress | | | | | | | | | |
| T396 | Silver Maple | 14 | 5 | M | Good | Ivy :: Sever/remove ivy | 6 Months | No | 25-Sep-25 |
| Comment: Restricted visual assessment due to prolific ivy. Good specimen with life potential | | | | | | Re-inspect :: Once ivy removed | | No | |
| T398 | Norway Maple | 23 | 15 | M | Good | Ivy :: Sever/remove ivy | 6 Months | No | 25-Sep-25 |
| Comment: Good specimen with unusual form restricted visual assessment due to ivy. Good life potential, form and vitality. wildlife benefits. | | | | | | Re-inspect :: Once ivy removed | | No | |

| Tree Ref | Species | H (m) | Spr (m) | Maturity | Condition | Action Recommendations | Priority | Done | Inspected |
|---|---|---|---|---|---|---|---|---|---|
| T404 | Sycamore | 15 | 7 | M | Fair | Remove :: Major dead wood | 6 Months | No | 25-Sep-25 |
| Comment: Good form and life potential. Possible depth stress. High occupancy being business | | | | | | | | | |
| T405 | Bird Cherry | 5 | 4 | M | Fair | Prune :: From buildings/structure/tree by 0.5m | 6 Months | No | 25-Sep-25 |
| Comment: Moderate form and life potential, unfortunately located to close to building to allow for any realistic life potential | | | | | | | | | |
| T407 | Prunus | 4 | 4 | Dead | Dangerous | Fell :: Fell and replant space | 1 Month | No | 25-Sep-25 |
| Comment: Decayed, mechanically weak structure and overhanging junction | | | | | | | | | |