TIM GROOM ARCHITECTS

GOULDEN STREET PROPOSED EXTERNAL MATERIAL SAMPLE TRACKER



Drawing Number 0321-TGA-XX-XX-SH-A-00101-Sample Tracker


Project Goulden Street
Stage Stage 04

Key

Outstanding	(Target date for submission)
Submitted for comment	(Date submitted)
Approvel confirmed	(Date approved)
Sample rejected	(Date rejected)

04.04.24	P01	Issued for Stage 04a
15.08.24	P02	Issued following Stage 01 sample review
17.02.24	P03	Issued following Stage 02 sample review
01.04.26	P04	Trickle vent revised following MCC comments

Description	Product Reference	Range/Colour	Image	Stage 1 Sample - Initial 1sqm Sample	Stage 2 Sample - Larger Panel - 0321-TGA-XX-XX-DR-A-21900	Approval / Date				Notes
						Council	Client	Architect	Contractor	
1.0 - Aluminium Cladding Panel										
1.1 - Panels generally	Aluminum Cladding Panel Tiger Powder Coated. Black in colour	Series 68 Metallics Black approx C35 (068/80479)		Approx. A6 size swatch sample panel of each Aluminium Cladding.	As per sample panel drawings 0321-TGA-XX-XX-DR-A-21900.	Stage 1 - Verbal confirmation of acceptance 15.08.24 Stage 2 - Verbal confirmation of acceptance 05.11.25	Approval Confirmation 24.02.26		Approval Confirmation 24.02.26	
1.2 - Mastic colour	Arbosil (Black)	Colour to match aluminium cladding, Matt finish								
1.3 - Fixing elements		Secret fixed, brackets and fixings all to be colour matched to cladding.								
1.3 - Panels to chimney base	Aluminum Cladding Panel Tiger Powder Coated. Black in colour Aluminum Cladding Panel Tiger Powder Coated. Bronze in colour	Series 68 Metallics Black approx C35 (068/80479) Series 68 Metallics, approx C32 (068/15069)			Stepped profile cladding sample to the base of the chimney to be offered up to the larger sample panel.					
1.4 Aluminium fins to existing wall	Aluminum Cladding Panel Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)								
2.0 - Brickwork										
2.1 - Face brickwork 01 -Red Multi	Crest	Sandringham Red Multi		Approx. 1m² sample panel of each brickwork option with mortar joint and colour shown as per sample panel drawing 0321-TGA-XX-XX-DR-A-21900.	Selected brickwork from Stage 1 sample used on the larger sample panel. As per sample panel drawings - 0321-TGA-XX-XX-DR-A-21900	Stage 1 - Verbal confirmation of acceptance 29.07.24	Approval Confirmation 24.02.26		Approval Confirmation 24.02.26	
2.1 - Face brickwork 02 - White / Grey	Wienberberger	Forum Smoked Branco								
2.1 - Face brickwork 03 -Black	Bespoke Brick Company	Midnight handmade				Stage 1 - Verbal confirmation of acceptance 29.01.26 - Follow up email via enabl with confirmation				
2.2- Mortar	Cemex Mortars or CPI Euromix, all mortars to have a raked joint	Face brickwork 01 - Cemex light brown Dark Face brickwork 02 - CPI Euromix M3ANR000 Face brickwork 03 - Marshalls PM98 RTU	See above	Several mortar colour options are to be explored as part of the Stage 1 sample.	Final Proposed mortar is used on the larger Sample panel	Stage 1 - Verbal confirmation of acceptance 09.08.24 / 29.01.26				
2.3 - Mastic	Arbosil (Black) Arbosil (Brown) Soudal Silirub 2 (Cement Grey)	Sandringham Red Multi - Arbosil (Brown) Forum Smoked Branco - Soudal Silirub 2 (Cement Grey) Nero - Arbosil (Black) Cladding Black - Arbosil (Black) Windows Bronze - Soudal Silirub 2 (Cement Grey)	 	Swatch of mastic colour to be considered as part of Stage 1 Sample	Windows within the larger sample are mastic up with the proposed mastic colour and finish.	Stage 2 - Verbal confirmation of acceptance 05.11.25				
2.4- Air bricks	N/A	N/A								
2.5 - Facing Brickwork - Reclaimed	A1 brick Reclaimed specialists	Common reclaimed brick		Sample panel presented for Stage 1	Alternative sample proposed at on site meeting 29.01.26	Stage 2 - Verbal confirmation of acceptance 29.01.26				Natural mortar to match mortar used to repoint existing wall
2.5 - Engineering brickwork	Ibstock Brick ltd	Colour to match Facing brickwork 02								
2.5 - Engineering brickwork	Ibstock Brick ltd	Colour to match Facing brickwork 03								

3.0 - Aluminium Windows							
3.1 - Framing colour externally	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)		Approx. A6 size PPC swatch sample panel of each aluminium . Corner sample section of window systems to be provided as part of the stage 1 sample.	Larger sample panel includes a full window of each of the two window types. The window within the cladding block includes the metal louvered panel. Proposed mastic colour and finish agreed on sample.	Stage 1 - Verbal confirmation of acceptance 09.08.24 Stage 2 - Verbal confirmation of acceptance 05.11.25	Approval Confirmation 24.02.26 / Approval Confirmation 24.02.26
3.2 - Framing colour internally	Aluminum Window. Tiger Powder Coated Grey in colour	RAL 7044 Silk Grey					
3.3 - Window System	Reynars Slimline 38	Ferro				Stage 1 - Verbal confirmation of acceptance 29.07.24 Stage 2 - Verbal confirmation of acceptance 05.11.25	
3.4 - Sill flashings	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
3.5 - Soffit flashings	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
3.6 - Aluminium spandrel panels	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
3.7 - Ironmongery	Aluminum Window. Tiger Powder Coated Grey in colour	RAL 7044 Silk Grey					
3.8 - Mastic	Soudal Silirub 2 (Cement Grey) - to brickwork Arbosil (Black) - to cladding	Colour to match aluminium windows, Matt finish				Stage 2 - Verbal confirmation of acceptance 05.11.25	
3.9 - Visible Fixings/ Mechanisms	Colour / finish to match aluminium windows	Colour / finish to match aluminium windows					
3.10 - Trickle Vent	Brookvent airvent aco ex	Colour / finish to match aluminium windows				Verbal Rejection 05.11.25	Approval Confirmation 24.02.26
	Brookvent SM1200+	Colour / finish to match aluminium windows				Awaiting confirmation	
4.0 - Curtain Walling							
4.1 - Framing colour externally	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)			Corner sample section of CW systems to be provided as part of the stage 2 sample	Approval Confirmation 24.02.26 / Approval Confirmation 24.02.26	
4.2 - Framing colour internally	Aluminum Window. Tiger Powder Coated	RAL 7044 Silk Grey					
4.3 - Sill flashings	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
4.4 - Soffit flashings	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
4.5 - Ironmongery	Aluminum Window. Tiger Powder Coated	RAL 7044 Silk Grey					
4.6 - Mastic	Soudal Silirub 2 (Cement Grey)	Colour to match aluminium windows, Matt finish				See 3.1	
4.7 - Aluminium spandrel panels	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
4.8 - Visible Fixings/ Mechanisms	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
4.9 - Manifestation	TBC	TBC					
5.0 - Aluminium Balustrades							
5.1 - Railings	Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)			Aluminium swatch sample in the proposed colour to be available for inspection on site	See 3.1	Approval Confirmation 24.02.26 / Approval Confirmation 24.02.26
5.2 - Stub brackets	Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
5.3 - Fixings	Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
6.0 Glass Balustrades - N/A							
6.1 - Glazing	N/A	N/A					
6.2 - Glazing channels	N/A	N/A					
6.3 - Fixings	N/A	N/A					
7.0 - Mechanical Louvres							
7.1 - Generally	Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
7.2 - Window soffits - Brickwork	Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)			Larger sample panel includes soffit vents as per drawing 0321-TGA-XX-XX-DR-A-21900	Stage 2 - Verbal confirmation of acceptance 05.11.24	Approval Confirmation 24.02.26 / Approval Confirmation 24.02.26
7.3 - Window soffits - Cladding	Tiger Powder Coated. Black in colour	Series 68 Metallics Black approx C35 (068/80479)			Larger sample panel includes soffit vents as per drawing 0321-TGA-XX-XX-DR-A-21900	Stage 2 - Verbal confirmation of acceptance 05.11.24	
8.0 - Coping							
8.1 - Parapets	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)			Aluminium swatch sample in the proposed colour to be available for inspection on site	See 3.1	Approval Confirmation 24.02.26 / Approval Confirmation 24.02.26
9.0 - Doors							
9.1 - Louvred Door (In Ambulance Door)	Aluminum Cladding Panel Tiger Powder Coated. Black in colour	Series 68 Metallics Black approx C35 (068/80479)			Corner sample section of Doors proposed to the ground floor of Bendix Street to be provided as part of the stage 2 sample.		
9.1 - Louvred Door (CW)	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
9.2 - Apartment entrance door	Aluminum Window. Tiger Powder Coated. Bronze in colour	Series 68 Metallics, approx C32 (068/15069)					
10.0 - Roof Terrace							
10.1 - Terrace paving					Sample of the proposed paving to be offered up to the ground floor façade finish prior to order.		
10.2 - Planters	TBC	TBC					
10.3 - Safety Equipment	TBC	TBC					
10.4 - Channels	TBC	TBC					
10.5 - Lighting	TBC	TBC					
	TBC	TBC					