Joe & The Juice

Sunlight House

Quay Street

Manchester

Date 19.06.26

Restoration Scheme for repairs to existing stonework / masonry upon removal of signage fixings

After removal of signage fixings, the 6-8mm diameter holes in stone / masonry to be filled using a colour matched lime-based filler

The hole is be cleaned thoroughly with a brush or compressed air.

Filler to be mixed to a workable paste and applied with a small pointing knife, working it carefully into the hole.

The surface to be smoothed and blended into /with the surrounding stone texture.

Filler left to cure fully for a few days.

If any shrinkage or gaps occur then a second finer coat of filler is applied and process repeated