

**HAWKINS\BROWN ARCHITECTS**

ISLINGTON CYCLEWAY BRIDGE MATERIAL SAMPLE TRACKER




Date: 15th October 2025

| | Description | Product Reference | Range/ Colour | Reference Image | Stage 1 Sample (Initial Samples) | Approval Date | Notes |
|---|---|---|---|---|---|---|---|
| | | | | | | Council | |
| 1 | General steelworks | **Interpon.** Hot dipped galvanished steel with surface finish to be AkzoNobel Powder Coatings (YW360F Noir 2200 sable). Black in Colour. | YW360F Noir 2200 sable (Black) |  | 200 x 100mm powder coated plate provided by supplier. Insepcted on site 08.02.23 | Approved 8th August 2023 | Applicable to all feature balustrades, Rimini products, RHS on bridge, and angled steel plates on RC upstand. |
| 2 | Timber Handrail | **Brooks Bros (UK).** Class 1 Iroko hardwood to timber handrail for feature balustrade on bridge and ramps | Iroko hardwood with sanded finish |  | 135 x 60 x 20mm sample provided by supplier. Insepcted on site 08.02.23 | Approved 8th August 2023 | Refer to HBA drawing 34-0400 for design and fixing details with lighting |
| 3 | Smooth Pigmented Concrete Finish. Colour to be agreed through sample panels to be constructed on site for agreement with MCC | ~~Reinforced Insitu Concrete with pigment to provide colour. Reference Stone Buff Colour Mix CM/FP-04 subjects t structural engineer's loading calculations and standards.~~ ~~**Potential for alternative white / pale coloured concrete sample to be tested on site as requested by MCC**~~ | ~~**Stone / Buff colour in smooth finish**~~ |  | ~~**25x25mm hatcrete hand sample provided by supplier, subjects to further confirmation from structural engineer.**~~ | Omitted | Refer to HBA drawing 42-0100 for smooth concrete extent |
| 4 | Profiled Concrete Finish | **Reckli.** GGBS concrete to be poured into PUR-Elastomer A60 - 1/172 SINUS 27/100 Formliner for concrete relief pattern on ramp wall surface. | **1/172 SINUS 27/100** |  | 500 x 500mm formliner sample provided by supplier and available for concrete mix to be poured for inspection on site | Presented on site to MCC July 2024 | Refer to HBA drawing 42-0100 for profiled concrete extent |

**HAWKINS\BROWN ARCHITECTS**

ISLINGTON CYCLEWAY BRIDGE MATERIAL SAMPLE TRACKER

Date: 15th October 2025

| | Description | Product Reference | Range/ Colour | Reference Image | Stage 1 Sample (Initial Samples) | Approval Date<br>Council | Notes |
|---|---|---|---|---|---|---|---|
| 5 | Stair Nosing Tiles | **AATi.** SN9/55 cast metal stair nosing with anti-slip silicon carbide granules cast into metal matrix of the wearing surface. | Cast Iron -<br>Zinc Plated Black |  | Insepcted on site 08.02.23 | Approved 8th August 2023 | Refer to HBA drawing 34-0418 for nosing details on mooring steps |
| 6 | Bridge & Ramp Finishes | **Ronacrete.** RonaDeck 1mm - 3mm Chinese Bauxite aggregate with waterproofing resin layer. | Chinese Bauxite |  | 110 x 50 x 15mm sample provided by supplier. Insepcted on site 08.02.23 | Approved 8th August 2023 | Refer to HBA drawing 43-0100 for notional extent |
| 7 | Canal Towpath Finishes | **Marshalls.** 900mm x 450mm Scoutmoor Yorkstone in capital finish. Corduroy paving to be provided in same finish | Scoutmoor - Captial finish |  | 100x100mm sample. Insepcted on site 08.02.23 | Approved 8th August 2023 | Refer to HBA drawing 43-0101 for notional extent |
| 8 | Yorkstone - Corduroy | **Marshalls.** 400 x 800mm radial cut tile in colour matching with yorkstone in captial finish | Colour to match with Yorkstone in capital finish |  | Similar to sample as Insepcted on site 08.02.23 | Approved 8th August 2023 | Refer to HBA drawing 43-0101 for locations |
| 9 | ~~Tactile Tiles - Corduroy~~ | ~~**CED Stone group.** 400 x 400mm Black Basalt. Hazard Corduroy~~ | ~~400 x 400 x 63mm~~ |  | ~~CED Stone group as sample supplied to MCC 24.04.023~~ | Approved 8th August 2023 | Refer to HBA drawing 43-0100 for locations |
| 10 | Tactile Tiles - Corduroy | **Tac-grid.** 400 x 400mm Black. Hazard Corduroy | Black |  | Sample installed on site May 2025 | Not yet approved. | Refer to HBA drawing 43-0100 for locations |