Proud to be serving the NHS

Apprenticeships Good for Business

HMC HWAC MECHANICAL CONTRACTS

Date: 12th October 2022

HMC REPORT – The Quadrangle

Report & Works for the Quadrangle
6 Albany Road
Chorlton
M21 OAW

- To carry out provisional inspection of Mains Water Pipework from within the basement plant room to Mains Riser. This is suitable for 3 x additional apartments.
- To adjust mains Booster pressure from 2bar to 3 bar
- To adjust Mains Header Tank Ball cock to allow higher water level within Mains water.
- We recommend to Supply & Install new mains water booster tank from 2,000 litre – 2500 litre.
- To check soil stacks within the basement areas to local entry points. All seem suitable to accept, additional apartments.

Should you wish to discuss the above in further detail, please do not hesitate to contact.

Yours Sincerely,
Harry Winter

Director
HMC Limited

ISO 9001 REGISTERED FIRM
ISO 14001 REGISTERED FIRM
CHAS
f-gas register
CYBER ESSENTIALS
DAIKIN AIR CONDITIONING
MITSUBISHI ELECTRIC
MITSUBISHI HEAVY INDUSTRIES