Plot C2
Site Layout – Asbestos Removal & Demolition
1st Dec 26 to 22nd Mar 27

Double Stacked Site Accommodation

Site Access- Pedestrian

Toilet Block

Site Office

3m

12' Turnstile/ Guard

Gate House

Primary Site Access

Existing Substation

Shared Access/ Turning Zone

Secondary Site Access

Trucks Enter & Exit in Forwards Direction

Existing Canopy

Quoted Demolition Method, Price & Programme Assumes Kiosks & Stalls Will Be Vacated, Allowing Hoarding to be Erected Tight to the Kiosks

- Solid Hoarding
- Debris Net on Existing Fence
- General Site Area/ Materials Sorting
- Key Distribution Areas
- Pedestrian Barrier
- 40 yard skip

Caddick

Site Layout – Demolition
Plot C2
Drawing no: NW2522/SK/DJP 02A

Construction/Delivery vehicles anticipated to access the site during demolition works

- 8 Wheel Hook Loader with 40 yrd RORO skips

Vehicle	Length	Width	Height
8 wheel hook loader	10.2m	3.1m	1.8m (to loading base)
40 yrd RORO skips	6.3m	3.1m	2.5m
Combined	10.2m	3.1m	4.3m



- S730 Scania V8 Streamline combined with 2 step Bed 4 Nooteboom low loader loaded with Excavator 30t (Cat 330)

Vehicle	Length	Width	Height
S730 Scania V8 with 2 step bed 4 Nooteboom low loader	23m	3.5m	1m (to loading base)
Excavator 30T (Cat 330)	10.42m	3.5m	3.8m (when lowered for transport)
Combined	23m	3.5m	4.8m

