Dust Suppression

During the demolition phase we will ensure dust suppression is used when there is a risk of dust being released. This will include damping down the demolition debris stock pile using dust bosses or hand held water sprays mounted on a stand (see photos below).

Other control measures will include, but not limited to:

- Dust monitoring at strategic locations around the site.
- Suspend works in windy conditions.
- Provide operatives with RPE.
- Operatives to use vacs rather than brushes.
- Ensure there are lids on bins
- Ensure wagon sheeting is used on all loads.
- Utilise road sweepers, when appropriate.
- Organise regular litter picks to ensure the site is kept tidy.



Example of high level water dust suppression being used on the dipper arm of a high reach excavator

Examples of low level water dust suppression being used on the demolition stockpile



Forshaw Demolition Ltd
King House
James Street
Westhoughton
Bolton, BL5 3QR

Demolition & Dismantling

t : 01942 813188
e : enquiries@forshawdemolition.co.uk