

1. EXISTING EXTERNAL WALL MOUNTED AIRCONDITIONING UNITS RELATING TO OTHER AREAS OF THE BUILDING

2. EXISTING MITSUBUSHI EXTERNAL WALL MOUNTED UNITS RELATING TO LIARS CLUB BASEMENT LEVEL.

3. EXISTING REDUNDANT INLINE EXTRACT FAN UNIT FROM BASEMENT TERMINATING AT ROOF LEVEL.

4. 2 QTY EXISTING EXTERNAL SANYO SPW-CR483EHL8 WALL MOUNTED AIR CONDITIONING UNITS PROVIDING 12.6KW COOLING AND 15.3KW HEATING TO BE RETAINED IN PROPOSED GROUND FLOOR LIARS CLUB UNIT.

5. EXISTNG LOUVERED GRILL FROM PROPOSED GROUND FLOOR LIARS CLUB UNIT. INLINE 200MM EXTRACT FAN TERMINATING INTO COURTYARD.

6. EXISTNG LOUVERED GRILL FROM PROPOSED GROUND FLOOR LIARS CLUB UNIT. WALL MOUNTED VENT AXIA 100MM EXTRACT FAN TERMINATING INTO ALLEY.

Paul Astill &Associates

Tel: 07956 922257.

www.astillassociates.com

Jacmar

C/O Quays Marina Office.
Dock 6,
Clippers Quay,
Salford.

M50 3XP.

Check all measurements prior to any works commencing, do not scale off drawing. This drawing remains the copyright of Paul Astill & Associates There must be no reproduction or works carried out without the owners written consent. Ensure all works comply with building regulations.

PROJECT	**THE LIARS CLUB / MOTOR STREET**
CLIENT	**ROSS MACKENZIE**
DATE	**JUNE 2013**
JOB NO	**TLC/1/2013**
DRAWING NO	**TLC/01/41**
TITLE	**ELEVATION SHOWING CENTRAL COURTYARD EXISTING**
SCALE	**1:75**