E324 - FERROUS, MANCHESTER

Proposed Programme for Sample Panel (Clause 3a)

Torsion Construction
PART OF TORSION GROUP

Line	Name	Duration
1	**SAMPLE PANEL**	**12w 3d**
2	**Design**	**6w**
3	Sample Panel Drawing (showing full requirements)	2w
4	SFS / YWall Design	2w
5	Foundation Design	1w
6	Overall Temp Works Check & Approval	1w
7	**Procurement**	**8w**
8	Groundworker - Procure Subcontractor	4w
9	SFS & YWall - Procure Subcontractor & Materials	6w
10	Windows & Rainscreen - Procure Subcontractor & Materials	7w
11	Bricks & Mortar - Procure Subcontractor & Materials	8w
12	**Construct Panel**	**6w 2d**
13	Construct Foundation & Curing	2w
14	Erect SFS & Y Wall	1w
15	Install Windows & Rainscreen / Vents etc	1w
16	Construct Brickwork (inc access & clean down)	2w
17	Mastic & Capping Panels	2d
18	**Inspection / Approval**	**3d**
19	Submit Quality Control Strategy	1d
20	Planners to Inspect Sample Panel	1d

