TIM GROOM ARCHITECTS

BENDIX STREET EXTERNAL MATERIAL SAMPLE TRACKER

Document No D480-TGA-PM_40_50_66_Sample Tracker

Project Bendix Street (Thompson Street)

04.08.21	A	Issued to GMI
10.08.21	B	GMI target dates added
27.09.21	C	Issued for approval
22.11.21	D	Powder coat updated to GMI comment
18.1.22	E	Powder coat & balustrade change to GMI comment
17.3.22	F	Internal Window/CW frame colour to interiors comment
31.1.23	G	MCC review dates noted

Key

Outstanding	Stage 1 Submission Date - Swatch Stage 2 Submission Date - Sample Panel
Submitted for comment	(Date submitted)
Approval confirmed	(Date approved)

Description	Product Reference	Range/Colour	Image	Planning Description	Council	Contractor	Notes
1.0 - GRC							
1.1 - Panels generally	GB Architectural Cladding Products - GRC. Colour Light Grey	Portland 1/2 G Special 2.		GRC frame comprising columns and horizontal floor bands. Colour Light Grey	17.11.12	27.09.21	
1.2 - GRC Soffits	GB Architectural Cladding Products - GRC. Colour Light Grey	Portland 1/2 G Special 2.		GRC frame comprising columns and horizontal floor bands. Colour Light Grey	17.11.12	27.09.21	
1.3 - Mastic colour	Arbosil	to match GRC		To match GRC, matt finish	18.10.22	27.09.21	
2.0 - Aluminium Cladding							
2.1 - Aluminium Cladding Panels	Interpon D2525	Gris 2500 Sable [YW358F]		Aluminium cladding panels, powder coated colour to match window and complement GRC	18.10.22	22.12.21	Visible fixings at Aluminium-GRC joint to be concealed. GMI propose mastic seal to cover, MCC to review once installed.
2.2- Fixed Aluminium perforated panel	Interpon D2525	Gris 2500 Sable [YW358F]		Aluminium perforated panels, powder coated colour to match window and complement GRC	17.11.12	22.12.21	
2.3 - Mastic	Arbosil	to match powder coating (item 2.1)		-	17.11.12	7.1.22	
3.0 - Aluminium Windows							
3.1 - Framing colour externally	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder Coated frames with nominal 50mm profiles to all mullions and transoms. Colour to complement GRC.	18.10.22	22.12.21	
3.3 - Sill flashings	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	
3.4 - Soffit flashings	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	
3.5 - Aluminium spandrel panels	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	-	22.12.21	
3.6 - Ironmongery	TBC	TBC					suggest matching window frame colour if possible
3.7 - Mastic	Arbosil	to match powder coating (item 2.1)		-	18.10.22	7.1.22	
3.8 - Visible Fixings/ Mechanisms	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	concealed fixings - PPC aluminium trim or colour matched mastic	24.01.23	1.12.22	Visible fixings at Aluminium-GRC joint to be concealed. GMI propose mastic seal to cover, MCC to review once installed.
3.9 - Trickle Vent	(proprietary to window system)	black		-	17.11.22	22.12.21	suppliers advise colour match not possible for window vents
4.0 - Curtain Walling							
4.1 - Framing colour externally	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder Coated frames with 50mm profiles to all mullions and transoms. Colour to complement GRC.	18.10.22	22.12.21	
4.3 - Sill flashings	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	
4.4 - Soffit flashings	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	
4.5 - Ironmongery	TBC	TBC					suggest matching window frame colour if possible
4.6 - Mastic	Arbosil	to match powder coating (item 2.1)			18.10.22	7.1.22	
4.7 - Aluminium spandrel panels	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	
4.8 - Visible Fixings/ Mechanisms	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21	Legacy note - CW not in sample panel, no visible fixings proposed to CW
4.9 - Manifestation	TBC	TBC					
5.0 Glass Balustrades (roof terrace only)							
5.1 - Glazing	TBC	Glass balustrade by specialist			-	09.12.22	funder instructed to revert from Railing to Glass balustrade
5.2 - Glazing channels	TBC			Glass Balustrade, Frameless with hidden fixings.	-	22.12.21	glass balustrade not present on sample panel
5.3 - Fixings	TBC				-	22.12.21	

6.0 - Mechanical Ventilation Grilles						
6.1 - Louvres Generally	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21
6.2 - Perforated soffit trims at window heads	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21
7.0 - Coping						
7.1 - Aluminium Flashings & Copings	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21
8.0 - Doors						
8.1 - Louvred Door externally	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21
8.2 - Glazed doors (PPC Alu frame) externally	Interpon D2525	Gris 2500 Sable [YW358F]	See 2.0 Above	Powder coated. Colour to match windows	18.10.22	22.12.21
9.0 - Roof Terrace						
9.1 - Terrace paving	TBC	*Concrete sett paving*				
9.2 - Planters	TBC	TBC				
9.3 - Safety Equipment	TBC	TBC				
9.4 - Channels	TBC	TBC				
9.5 - Lighting	TBC	TBC				