

#	Traits	Title	Given Work	Given Earliest Start	Resources	Predecessors	Q3 / 2023			Q4 / 2023			Q1 / 2024			Q2 / 2024
							07	08	09	10	11	12	01	02	03	04
0	 	DSM - Materials Sample Programme - Planning Comndition 10		14 Jun 2023			DSM - Materials Sample Programme - Planning Com...									
1		DSM - Deansgate South, Manchester - Material Sample Programme					DSM - Deansgate South, Manchester - Material Sam...									
2		Submit details of full size sample panel		1 Sep 2023			Submit details of full size sample panel 									
3		Corten Steel Rainscreen Cladding Panel (incl. typical joint) sample and specification	1 day ?			2	Corten Steel Rainscreen Cladding Panel (incl. typical j...									
4		Perforated Corten Steel Rainscreen Cladding Panel sample and specification	1 day ?			2	Perforated Corten Steel Rainscreen Cladding Panel s...									
5		Typical Aluminium Curtain Walling Section sample and specification	1 day			2	Typical Aluminium Curtain Walling Section sample an...									
6		Typical Steel Curtain Walling Section sample and specification	1 day			2	Typical Steel Curtain Walling Section sample and spe...									
7		PPC Cladding/Infill Panel sample and specification	1 day			2	PPC Cladding/Infill Panel sample and specification									
8		Typical Brickwork swatch sample and specification	1 day			2	Typical Brickwork swatch sample and specification									
9		Production of coordinated sample panel	1 day ?			3ES+20 weeks	Production of coordinated sample panel									